

'Confidential'

**DELHI DEVELOPMENT AUTHORITY
OFFICE OF CHIEF ENGINEER (CWG)**

No. CR(CWG) 3(1)09/Resde./484

Dated : 01-02-11

To

The Secretary(CRB)/
S.E.(Design),
D.D.A.

(Kind Attention: Sh. Satya Parkash)

Sub: Constr. of Commonwealth Games Village Complex.

S.H: C/o S.W.Drain i/c harvesting system like water body, dugwell
etc.

Agency: M/s Sushil Kumar & Company.

Agmt.No.: 07/EE/CGD-I/DDA/2009-10

Confidential Performance Report of Contractor (ACRC).

Please find enclosed herewith the Confidential Performance Report
of M/s Sushil Kumar & Company for the above cited subject duly reviewed
and countersigned by the undersigned for taking further action.

Encl: As above

(N.L. SINGH)
Chief Engineer (CWG)

Copy to:-

SE/CWG,C-3 for information with reference to his letter no.F.4(1)
Misc./SE(CWG)CC-3/DDA/71 dated 13-1-11.

Chief Engineer (CWG)

ANNEXURE VII
PERFORMANCE REPORT OF WORKS

PART I

(To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19 of enlistment read with Table -I. One copy be submitted to Reporting Officer and other, containing acknowledgement of receipt and seal of office of reporting officer, be submitted to Secretary (CRB))

1. Period:
2. Name & Address of contractor: M/S Sushil Khera 80/9077/2 Multani Dhaba Phagwara
3. Class, Category and Enlistment No.: I
4. Name & address of enlisting authority: D.D.A
5. Name of Work: C/O GWC Villaf, 801 - C/O Sudhanik Harvatsi system like water body, day 100
6. Agreement No.: 07/EE/CGDL/D-DA/2007-10
7. Name & Address of Division: C-G-D-I School Block Shikurpur Nigels

Sl.	Item
8.1	Estimated Cost/Tender amount <u>Rs 32,778,823 / Rs 284,17,179</u>
8.2	Stipulated date of Commencement & Completion <u>11/11/07 / 10/5/10</u>
8.3	Percentage progress with date/actual date of completion <u>22/05/10</u>
8.4	Gross amount of final bill/work done <u>Rs 256,05,103/-</u>
8.5	Amount of compensation levied, if any <u>NIL</u>
8.6	Amount of reduced rate items, if any <u>NIL</u>
8.7	Did the contractor go for arbitration? <u>NO</u>
8.8	If yes, total amount claimed and amount awarded <u>N.A</u>

Signature of the contractor

PART II

(To be filled by the department)

9.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary.

Delay is partly /not/ fully attributable to contractor.

Signature of Divisional/Sub Divisional Engineer

10.0 Note : After submission of Annexure VII by contractor, Reporting officer shall write the Report and forward to Reviewing officer. Reviewing officer shall then forward the report to the Enlisting authority within 4 week's time.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	EE	AE	AE
Reviewing Officer	S.E	S.E	SE	EE	EE

Note: The Performance Report shall be countersigned by the respective Chief Engineer also, if the cost of the Work exceeds Rs. One Crore.

ANNEXURE VII

Part - III

(Serial 1 to 7 are repeat information for proper linkage)

1. Period:

2. Name & Address of contractor: *MS Sushil Kumar Soc. 9072/2 Mukheri Bhatia Baha Singh N. Delhi*3. Class, Category and Enlistment No.: *I*4. Name & address of enlisting authority: *D.D.A*5. Name of Work: *C-10 G village sm-cp swdhamik Harvesting system like water Body dug well etc*6. Agreement No.: *07/66/CGO2/D.D.A/2009-10*

7. Name & Address of Division:

C-G-D-I School Block Shokanpur New Delhi

11.1	Quality of work	Outstanding/Very good/Good/ Satisfactory /Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory /Poor
11.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory /Poor
11.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory /Poor
11.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/ Poor
11.2.5	General behavior	Outstanding/Very good/Good/Satisfactory /Poor

Reporting Officer (Designation and Address)

[Signature]
Executive Engineer
Commonwealth Games Divn.-1
D.D.A., Delhi-110092

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behaviour	Outstanding/Very good/Good/Satisfactory/Poor

[Signature]
D. P. Singh
Superintending Engineer
Commonwealth Games Project
Civil Circle-3, DDA
Munirka, New Delhi - 110 067

ANNEXURE VII

Part - IV

[This part needs to be filled up when the cost of the Work is more than Rs. One Crore.]

(Serial 1 to 7 are repeat information for proper linkage)

1. Period:

2. Name & Address of contractor: M/s Sushil Kumar & Co-9077/2 Munotani dhorh Bahangari N. Deek

3. Class, Category and Enlistment No.: I

4. Name & address of enlisting authority: D-D-A

5. Name of Work C/O C.W.G. village SH-clp sio drain/c harvesting system like water body day well etc.

6. Agreement No.: 07/EE/C&DI/D-D-A/2009-10

7. Name & Address of Division: C.G.D.I School Block Shakarpur New Deekhi

13.1	Quality of work	Outstanding/Very good/Good/ Satisfactory /Poor
13.2	Comments on capability of contractor	
13.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory /Poor
13.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory /Poor
13.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory /Poor
13.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/ Poor
13.2.5	General behavior	Outstanding/Very good/Good/Satisfactory /Poor


Countersigning Officer (Designation and Address)

CONFIDENTIAL PERFORMANCE REPORT OF CONTRACTOR (ACRC)

Part I (To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19.0 of enlistment read with Table -I. One copy be submitted to EE/AE and other, containing acknowledgement of receipt and seal of Division/Sub Division office, be submitted to enlisting authority)

1. Period: 2009-10
2. Name & Address of contractor: M/S Sushil Kumar & Co. 9077/2, Multali Dhanda, Pharganj, N.D.
3. Class, Category and Enlistment No.: Class-I
4. Name & address of enlisting authority: D.D.A.
5. Name of Work: SH:- 40 Bridge No.2(a) in R/W of 30m, Road on Palam, Sec.-
6. Name & Address of D.D.A. Division: EE/WD-6, DDA Office Mangla Abri, Dwarka 912

Sl.	Item	
7.1	Agreement No.	52/EE/WD-6/DDA/2009-09
7.2	Estimated Cost/Tendered amount	Rs. 2,88,44,977/- 3,32,68,748/-
7.3	Stipulated date of Commencement & Completion	26-06-2010
7.4	Percentage progress with date/actual date of completion	20-05-2010 Work Completed
7.5	Gross amount of final bill/work done	Rs. 1,48,73,896/-
7.6	Amount of compensation levied, if any	- NIL -
7.7	Amount of reduced rate items, if any	- NIL -
7.8	Did the contractor go for arbitration?	- NIL -
7.9	If yes, total amount claimed and amount awarded	- N.A. -


Signature of the contractor

PART II (To be filled by the department)

8.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary. Delay is partly / not/ fully attributable to contractor.

Signature of Divisional/Sub Divisional Engineer

9.0 Note : This performance report, duly completed by EE/AE handling the agreement, should be forwarded to reporting officer of corresponding Class of enlistment. The counter signing officer, after the report is duly completed, will forward the report to enlisting authority within two weeks of its receipt from the contractor.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	AE	AE	AE
Reviewing Officer	S.E	S.E	EE	EE	AE
Counter Signing Officer	CE	CE	SE	SE	E.E

Part - III (Serial 1 to 6 are repeat Information for proper linkage)

1. Period:

2. Name & Address of contractor: *M/s Sashil Kumar 30/9077/2 Maltoni Dhauti Bhasari (New Delhi)*

3. Class, Category and Enlistment No.: *I class*

4. Name & address of enlisting authority: *C/O Bridge No 2 (a) in R/W of 30m mtr Road on Balan drain linking Set II (Dwork)*

5. Name of Work *C/O Bridge No 2 (a) in R/W of 30m mtr Road on Balan drain linking Set II (Dwork)*

6. Name & Address of D.D.A. Division: *W-D-6 Manglapani Complex (Dwork)*

10.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
10.2	Comments on capability of contractor	
10.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
10.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
10.2.3	Mobilizations of T&P	Outstanding/Very good/Good/Satisfactory/Poor
10.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
10.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor

10.2.6 General Remarks* *very good* outstanding/Very good/Good/Satisfactory/Poor

Reporting Officer (Designation and Address)

परिवर्तन-6

दिल्ली विकास प्राधिकरण

11.1	Quality of work	outstanding/Very good/Good/Satisfactory/Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	outstanding/Very good/Good/Satisfactory/Poor
11.2.2	Financial soundness	outstanding/Very good/Good/Satisfactory/Poor
11.2.3	Mobilizations of T&P	outstanding/Very good/Good/Satisfactory/Poor
11.2.4	Mobilizations of man power	outstanding/Very good/Good/Satisfactory/Poor
11.2.5	General behavior	outstanding/Very good/Good/Satisfactory/Poor

11.2.6. General Remarks* outstanding/Very good/Good/Satisfactory/Poor

Reviewing Officer (Designation & Address)

General remarks given by the EE & SR are

"Very Good"


Er. Lakhvinder Chaudhary
Suptdg. Engineer
G. S. 12/ Dwk., DDA

6/11/11

CE (Dwork)

**List of work completed by M/s Sushil Kumar & Co.
9077/2 Multali Dhanda, Pharganj, New Delhi**

S.No.	Name of work & Agreement No.	Date of Start	Date of completion Stipulated Actual	Reasons for delay & compensation levied, if any.	Tendered Amount	Gross amount of the completed scheme as on date	Net Amount received as on date	Name, designation & completed address of the authority for whom the work was done
1.	D/o 130.30 Hact. of land in Sector-12B & 14 at Dwarka Phase-II. SH : C/o Bridge No.2(a) in RW of 30 mtr. road on Palam drain linking Sector-11 with Sector-12B and onwards at Dwarka, Ph-II. 52/EE WD-6 DDA 2008-09	27.03.2009	26.06.10 (Stipulated) 20.05.10 (Actual)	Completed before actual time of completion	Rs. 3,32,68,748/-	Rs. 4,48,73,896/-	Rs. 4,19,46,498/-	EE/WD-6, DDA office Mangla puri, Dwarka


 23/09/10
 Executive Engineer
 Western Division-6
 D.D.A., New Delhi