

Delhi Development Authority  
Electrical Division NO-1

S. No-17 / AE(P) / ELD-I / DDA / 08-09 / 383

DA: - 31/3/09

To  
The Executive Engr (Elect)  
S.C.C. Vikas Sadan  
INA, N. Delhi.


Subject:- Report regarding maintenance work costing above 30.00 lac's  
upto 1.00 Crore. Month - March-09.

Please find enclosed here with progress report of Elect  
works for the period ending March-09. For information  
and necessary action please.

Encl:- As above,

Copy to:- (i) Executive Engr (P) Electrical Circle - III, DDA,  
for information please.

✓ (ii) AAC / ELD-I for information please.

  
अधिसारी अभियन्ता (विद्युत)  
विद्युत घण्टा नं० 1  
डी०डी०ए० दिल्ली-92  
31/3/09

Delhi Development Authority  
Electrical Division N.D.D.

NO. 717 / A.E(D) / DDA / 08-09 / 1385

18th. 31/3/09

To

The Executive Engr (Elect).  
D.C. Cell Vikas Sadan  
INA. New Delhi.

Subject: Report regarding maintenance Costing above 1.00 Crore.  
Month of March-09

Please find enclosed here with progress of Electrical works,  
for the period ending March-09. For information and  
necessary action please.

Encl:- as above

Copy to:- (i) Executive Engr (P) Electrical Circle III, DDA.  
(ii) AAO / ELD - I / For information please.

9/3/09  
अविभागीय अभियन्ता (विद्युत)  
विद्युत खण्ड नं 1  
डी०डी०ए० दिल्ली-92

For the month March -09

DELHI DEVELOPMENT AUTHORITY  
ELECT. DIVISION NO-1

WORKCOSTING MORE THEN 30 LAKKS UPTO 1 CRORE

Name of work	Estt. Cost (in lacs)	Tendered Amount (in lacs)	%age above or below	Agmt. No.	Agency	Dt. of start as per Agmt.	Dt. of completion as per Agmt.	Progress		Name of Ex. Engr.	Remarks
								Pay.	Financial Class		
300 C/O EWS Houses between Kondli Extension and DDA MIG Houses Pkt. 6 at Kondli Gharoli Complex i/c Internal Development and IEI (Composite work)	27.41	46.86	70.95% above	Composite work by Civil ED-No. 12	M/s Ved Prakash Mittal & Sons	30.09.07	29.09.09	3%	NIL	Er. K.S. Virdi EE/Elect. Divn. I	Electrical work has been started and work in progress.
D/O 60 Hect. of land at Bakkerwala (Lok Nayak Puram) (SH: C/O 30 mtr. Approach road from Nangloi - Nazeefgarh Road to Bakkerwala). SH: Providing street lighting on 30 mtr. Road RW	55.75	54.46	2.3% below	02/EE/EID-1/DDA/08-09	M/s Goel Electric Works	05.05.08	05.08.08	60%	44%	Er. K.S. Virdi EE/Elect. Divn. I	Work in progress but held up due non const. of central verge by Civil.
C/O 690 LIG Houses Pkt. C at Molar Band. (SH: IEI of 240 Du's, Gr. II)	54.94	57.49	4.64% above	03/EE/EID-1/DDA/08-09	M/s Bharat Electric Co.	03.05.08	07.05.10	20%	NIL	Er. K.S. Virdi EE/Elect. Divn. I	Civil work in progress
C/O 690 LIG houses Pkt. C at Molar Band. (SH: IEI of 240 Du's, Gr. II)	54.94	57.43	4.53% above	04/EE/EID-1/DDA/08-09	M/s Bharat Electric Co.	03.05.08	07.05.10	20%	NIL	Er. K.S. Virdi EE/Elect. Divn. I	do
C/O 690 LIG Houses Pkt. C at Molar Band. (SH: IEI of 210 Du's, Gr. III)	48.04	48.26	0.45% above	05/EE/EID-1/DDA/08-09	M/s Bharat Electric Co.	01.07.08	31.07.10	20%	NIL	Er. K.S. Virdi EE/Elect. Divn. I	Roof Coating work started and in progress
C/O 330 LIG Houses in Pkt-10B Jasola. SH: IEI	76.87	75.56	1.70% below	13/EE/EID.10/DDA/07-08	M/s Shubam Electricals	21.10.07	20.10.09	35%	37%	Er. K.S. Virdi EE/Elect. Divn. I	Conduit work completed.
C/O 96 MIG 96 LIG Dus at Dilshad Garden Block-R in Gr. IV (Actually 100 MIG and 100 LIG Dus to be constructed) SH: IEI	35.60	49.34	38.59% above	29/EE/EID.10/DDA/06-07	M/s Shubam Electricals	26.03.07	25.09.09	50%	54%	Er. K.S. Virdi EE/Elect. Divn. I	Work in progress
D/O Zone E-6 at Dilshad Garden (SH: C/O Sewage pumping station at 'R' Block, Dilshad Garden - S/E of sewage pump set & D.G. Set)	65.00	70.18	7.97% above	10/EE/CWG-1/DDA/08-09	M/s R.K. Project Pvt. Ltd.	27.09.08	26.03.09	20%	54%	Er. K.S. Virdi EE/Elect. Divn. I	Work in progress
D/O 134.2 Hect Land at Joraha. (SH: Providing Street lighting on 30mtr. 24 mtr. & 18 mtr. (R/W) of Distt. Contract Joraha)	54.85	53.72	2.06% below	56/EE/EID-1/DDA/08-09	M/s Shubham Electricals	22.07	1.6.09	19%	19%	do	Work in progress

60/11/09  
GWR-1  
श्री १०२०  
श्री १०२०  
श्री १०२०

Month of March-09

**WORK IN PROGRESS COSTING ABOVE 1.0 CRORE**

S. No.	Name of work	Estimated cost (in lacs)	% above below	Agency	Date of start	Agmt. No.	Date of completion as per agreement	Phy. Prog.	Fin. Progs.	Name of In-charge	Remarks
1.	2	3	4	5	6	7	8	9	10	11	12
1.	C/o 1350 EWS houses at Kondli Gharoli ( Multi storeyed) (SH: IEI .....)	172.14 244.44	42.00 below	M/s Gohai Builders Ltd.	20.04.2008	Nil	19.04.2010	Nil	NIL	Er. K.S. Virdi	Civil work for pilling is progress. Elect. Work is progress
2.	C/o 400 Cat.-III Multi storeyed HIG houses in Pkt. 9A, Jasola (SH: 320 Cat.-III multistoried, HIG houses in Pkt. 9A, Jasola i/c water supply, sanitary installation, drainage, development, internal electrification)	236.00 167.00	41.15 % above	M/s Bahl Builders Pvt. Ltd.	03.05.2008	NIL	02.05.2010	NIL	NIL	-do-	Civil work for pilling in start. Elect. Work just started

अधिकाशी अभियन्ता (विद्युत)  
 विद्युत खण्ड नं० 1  
 डी०डी०ए० दिवस-92

Delhi Development Authority  
Electrical Division W.D.A.

FRNO: F-17/AE(P)/ELD-I/DDA/386

DATE, 31/3/09


To  
The Executive Engr (Elect)  
Q.C. Cell, Vikas Sadan  
WDA, N. Delhi.

Subject: Report regarding progress of work costing upto 30.00 lacs  
for month March-09

Please find enclosed here with progress report of Elect  
work for the period ending March-09 your letter NO.  
F-17(mix)05/EE/1105/WT. 27.0.07 for information and  
necessary action please.

Encl. As above

- (i) Executive Engr (P) Electrical Circle III / DDA.
- (ii) AAO/ELD-I/ for information please.

  
31/3/09  
अधिसारी (विद्युत) (विभाग)  
विद्युत खण्ड-1  
डी०डी०ए० दिल्ली-११

ELECTRICAL DIVISION NO. 1 / DDA

**WORKS IN PROGRESS ( COSTING UPTO 30.00 LACS ) FOR THE PERIOD ENDING March, 2009**

S.No.	Name of work	Est. Cost Tendered Cost (in lacs )	% above below	Agreement No.	Agency	Date of Starts as per Agmt.	Date of completion as per Agmt.	progress		Name of Ex. Engineer	Remarks
								Phy.	Fin.		
1.	2	3	4	5	6	7	8	9	10	11	12
1.	M/o various scheme under N/A-II (E Zone) (SH: (i) ARMO Sub. P/sets street lighting and toilet block at LSC Gazipur (ii) ARMO / street lighting care taker room and toilet block at play field No. 3 at Gazipur )	1.74 1.41	21.22% below	07/EE/ELD-10/ DDA/08-09	M/s Hindustan Enterprises	26.05.2007	25.05.2008	183%	60%	--do--	Work in progress
2.	C/o 1432 LIG houses at Pkt.12 Jasola (SH: IEI at 140 DU's)	21.34 28.57	33.89 Above	07/EE/ED-1/ DDA/2007-08	M/s Smart Electrical Co.	15.06.2007	14.12.2009	60%	32%	--do-	Work in progress
3.	M/o various shopping centre in E Zone (SH: ARMO contract for fire fighting P/set 160 KVA DG set Clear water supply p/set dewatering p/set at DDA Building LNDC)	2.73 1.80	34.25% below	18/EE/ELD- 10/DDDA/08-09	Prominent Electric Works	30.08.2007	29.08.2008	158%	100%	-do-	Work in progress

1	2	3	4	5	6	7	8	9	10	11	12
4.	M/o various shopping centre in E Zone (SH: Operation of 3nos. passenger lifts at DDA Building at LNDC)	1.80 1.80	0.66% below	20/EE/ELD-10/ DDA/07-08	M/s Skylark India Elevators Company	02.10.2007	01.10.2008	150%	25%	-do-	Work in progress
5.	M/o various scheme under NA-II (E Zone) (SH: RMO C/W p/set at automobile training Centre Gazipur)	1.80 1.79	0.1% below	12/EE/ELD-10/ DDA/08-09	M/s Hindustan Enterprises	13.10.2007	12.10.2008	148%	92%	--do--	Work in progress
6.	D/o Sports Complex at Chilla (SH: Providing and installation of filtration plant and other accessories )	26.57 27.58	3.80% above	23/EE/ELD-I/ DDA/07-08	M/s Renaissance Aqua Sport Pvt. Ltd.	13.12.2007	12.06.2008	NIL	NIL	--do--	Plant room building works is progress due to which electrical works can not be started
7.	M/o various colonies in EZ (SH: ARMO c/water booster & sub. p/set at 1040 EWS houses Mayur Vihar Phase-III Sect. D)	1.80 0.68	62.36% below	27/EE/ELD-I/ DDA/07-08	M/s Hindustan Enterprises	02.02.2008	01.02.2009	116%	91%	-do-	Work in progress
8.	M/o various colonies in EZ (SH: ARMO booster & sub. p/set at 1024 EWS houses Mayur Vihar Phase-III Sect.C	1.80 0.85	52.5% below	34/EE/ELD-I/ DDA/07-08	M/s SK Enterprises	21.02.2008	20.02.2009	108%	90%	-do-	--do--





1	2	3	4	5	6	7	8	9	10	11	12
13.	M/o various scheme under NA-II E/Zone (SH: ARMO of sub. p/set booster p/set at Distt. Centre Jasola and C/W supply)	1.85 0.63	65.63% below	08/EE/ELD-I/ DDA/08-09	P. K. Pump Engg. Enterprises	08.07.08	07.07.2009	65%	19%	--do--	Work is in progress
14.	M/o various colonies in east zone (SH: A/R/M/O C/W Booster p/set sub p/set, DG set and street light at Bakkarwala)	10.17 4.76	53.18% Below	07/EE/ELD-I/ DDA/08-09	M/s P.K. Pump Engineers Enterprises	08.07.2008	07.07.2009	66%	NIL	-do-	Work is in progress
15.	M/o various colonies in East Zone (SH: Annual RMO sewage p/set along with DG set at IFC Gazipur Pkt.C)	1.88 1.86	1.14% below	13/EE/ED-I/ DDA/2008-09	M/s P.K. Pumps Engineering Enterprises	16.10.2008	15.10.2009	41%	16%	--do--	Just awarded
16.	M/o various colonies in East Zone (SH: Annual maintenance of street lighting of 45mtr. & 30mtr. Road at Pkt.-C IFC Gazipur.)	3.79 3.83	0.96% above	14/EE/ELD- I/DDA/08-09	S.K. Enterprises	31.10.2008	30.10.2009	41%	16%	-do-	Work is in progress
17.	M/o various schemes under NA-II in East Zone (SH: Annual Operation & maintenance of clear water booster p/set, Elect. S/Station & DG set at Chilla Dallupura)	3.37 3.27	2.85% Below	18/EE/ELD- I/DDA/08-09	M/s Kuka Enterprises	10.11.2008	09.11.2009	32%	16%	--do--	Work is in progress

