

Delhi Development Authority
Electrical Division NO 1

NO:- F-17/AE(D)/DDA/08-09/ 246

15.02.09

To

The Executive Engr (E).

D.C.C., Vikas Sadan.

WA, N. Delhi.


Subject:- Report regarding maintenance work costing above
30.00 lac's upto 1.00 Crore. Month - Feb-09.

Please find enclosed here with progress report of
Elect. works. For the period ending Feb-09.
For information and necessary action please.

Encl: As above:

Copy to:- (i) Executive Engr (E) Electrical Circle - III, DDA.
For information please.

(ii) AAO/REDI For information please.


प्राधिकासी अभियन्ता (विद्युत)
विद्युत खण्ड नं० 1
डो०डी०ए० दिल्ली-92

For the month Feb -09

DELHI DEVELOPMENT AUTHORITY
ELECT. DIVISION NO-1

WORKS IN MORE THAN 30 LAKHS UPTO 1 CRORE

Sl. No.	Name of work	Estt. Cost (in lacs)	Tendered Amount (in lacs)	%agg. above or below	Agmt. No.	Agency	Dt. of start as per Agmt.	Dt. of completion as per Agmt.	Progress		Name of Ex. Engr.	Remarks
									Phy.	Financial		
1.	C/O EWS Houses between Kondli Extension and DDA MIG Houses Pk. 6 at Kondli Gharoli Complex i/c Internal Development and IEI (Composite work)	27.41	46.85	70.99% above	Composite work of CMI ED No. 12	Mis Ved Prakash Mittal & Sons	30.09.07	29.09.09	NIL	NIL	Er. K.S. Virdi EE/Elect. Divn. 1	Civil work is done in progress. Work yet to be started.
2.	D/O 60 Hect. of land at Bakkernaia (Lok Nayak Puram) (SH. C/O 30 mtr. Approach road from Nanjoi - Nazafgarh Road to Bakker Wala). SH. Providing street lighting on 30 mtr. Road RW.	55.75	54.46	2.3% below	02/EE/ED-1/DDA/08-09	Mis Goel Electric Works	06.05.09	05.08.08	60%	44%	Er. K.S. Virdi EE/Elect. Divn. 1	Work by agency done till due work done. Work of Central Verge by Civil.
3.	C/O 690 LIG houses Pk. C at Molar. Band. (SH. IEI of 240 DUs. Gr. II)	54.94	57.49	4.64% above	03/EE/ED-1/DDA/08-09	Mis Bharat Electric Co.	08.05.08	07.05.10	20%	NIL	Er. K.S. Virdi EE/Elect. Divn. 1	Work by agency started.
4.	C/O 690 LIG houses Pk. C at Molar. Band. (SH. IEI of 240 DUs. Gr. I)	54.94	57.43	4.53% above	04/EE/ED-1/DDA/08-09	Mis Bharat Electric Co.	08.05.08	07.05.10	20%	NIL	Er. K.S. Virdi EE/Elect. Divn. 1	Work by agency started. Electrical work yet to be started.
5.	C/O 690 LIG houses Pk. C at Molar. Band. (SH. IEI of 210 DUs. Gr. II)	48.04	48.26	0.45% above	05/EE/ED-1/DDA/08-09	Mis Bharat Electric Co.	01.07.08	31.07.10	20%	NIL	Er. K.S. Virdi EE/Elect. Divn. 1	Work by agency started. Electrical work yet to be started.
6.	C/O 330 LIG Houses in Pk. 108 Jaspala. SH. IEI	76.87	75.56	1.70% below	13/EE/ED-1/DDA/07-08	Mis Shubam Electricals	21.10.07	20.10.09	35%	37%	Er. K.S. Virdi EE/Elect. Divn. 1	Work by agency started.
7.	C/O 96 MIG 96 LIG DUs at Dishad Garden Block-R in Gr. IV (Actually 100 MIG and 100 LIG DUs to be constructed) SH. IEI	35.60	49.34	38.59% above	29/EE/ED-1/DDA/08-09	Mis Shubam Electricals	26.03.07	25.09.09	50%	28.52%	Er. K.S. Virdi EE/Elect. Divn. 1	Work by agency started.
8.	D/O Zone E-6 at Dishad Garden (SH. C/O Sewage pumping station at R. Block, Dishad Garden - S/E of sewage pump set & D.G. Set)	65.00	70.18	7.97% above	10/EE/CWG-1/DDA/08-09	Mis R.K. Project Pvt. Ltd.	27.09.08	26.03.09	20%	34%	Er. K.S. Virdi EE/Elect. Divn. 1	Work by agency started.
9.	D/O 134.5 Hect. land at Jambha, (SH. Providing Sheet byking on 30 mtr. 24 mtr. & 18 mtr. (R/W) at Dishad Garden at Jambha	54.85	53.72	2.06% below	52/EE/ED-1/DDA/08-09	Mis Shubam Electricals	27.09.08	1.6.09	19%	19%	Er. K.S. Virdi EE/Elect. Divn. 1	Work by agency started.

निदेशक सहायक (विद्युत)
विद्युत एडव. नं. 1
डी.डी. नं. 92

Delhi Development Authority
Electrical Division ND-1

NO:- 7-17/AE(P)/DDA/08-09/

LAS

1st. 20.2.09

To


The Executive Engr (El).
Q.C. Cell Vikas Sadan
INA New Delhi.

Subject Report regarding maintenance costing above 1.00 Crore
Month of Feb-09.

Please find enclosed here with progress of Electrical works,
for the period ending Feb-09 for information and necessary
action please.

Encl- As above

Copy to: - (i) Executive Engr (P) Electrical Circle @ DDA.
(ii) AAO/ELD-1 for information. please



अधिसायी अभियन्ता (विद्युत)
विद्युत खण्ड नं० 1
डी०डी०ए० दिल्ली-92

(Work in Progress. Cashings above 1,000 Crs)

MONTH of

Feb-09

Sr No.	Name of work	Estimated/ Tendered Cost (in lac's)	% above below	Agency	Date of Start	Agmt. No.	At of completion as per Agmt.	Physical Progress	Financial Progress	Name of Contractors	Remarks
1.	9% 1350 EWS. houses at Khandla Gharadi (Multi Staged) (SH - IEI)	172.14 244.44	42.00 below	M/S Y.M.C. Builder Ltd.	20.4.08	-NIL-	19.4.10	NIL	NIL	Ev. K's Virdi	Civil work for Pelling is in progress. Elect. work is in progress.
2.	Genroc Cat. III Multistaged HIG houses in Pkt 9A. Jaoda (SH - 320 Cat. III. multistaged, HIG houses in Pkt-9A, Jaoda life water supply Sanitary installation, drainage, development, External electric fittings)	236.80 167.80	41.15% above	M/S Bahl Builder Pvt. Ltd.	3.5.08	-NIL-	2.5.10	NIL	NIL	-	Civil work for Pelling in Start Elect. work has to started


 अधिकारी (विद्युत)
 विद्युत
 10/1
 2009-10

Delhi Development Authority
Electrical division ~~NO. 1~~

NO. 1 - F-17/AE(P)/ELD-I/DDA/266

1st. 2/3/09

To


The Executive Engr (Elect)
D.C. Cell, Vikat Sadan
INA, N. Delhi,

Subject Report regarding progress of work costing upto 30'00 lacs
for month of Feb-09

Please find enclosed here with progress report of Elect
work for the period ending Feb-09, your letter NO -
F-17 (misc) 05/EE/1105/DT 27.8.07 for information and
necessary action please.

Encl. As above

Copy to! - (i) Executive Engr (P) Electrical Circle - III / DDA.
(ii) AAO / ELD-I / For information please.


अधिकासी अभियन्ता (विद्युत)
विद्युत खण्ड नं० 1
ई०डी०ए० दिल्ली-92

ELECTRICAL DIVISION NO. 1/DDA

WORKS IN PROGRESS (COSTING UPTO 30.00 LACS) FOR THE PERIOD ENDING Feb. 2009


S.No.	Name of work	Estt. Cost Tendered Cost (in lacs)	% above below	Agreement No.	Agency	Date of Starts as per Agmt.	Date of completion as per Agmt.	progress		Name of Ex. Engineer	Remarks
								Phy.	Fin.		
1.											
2	M/o various scheme under NA-II (E Zone) (SH: (i) ARMO Sub. P/sets street lighting and toilet block at LSC Gazipur (ii) ARMO street lighting cure taker room and toilet block at play field No. 3 at Gazipur)	1.74 1.41	21.22% below	07/EE/ELD-10/ DDA/08-09	M/s Hindustan Enterprises	26.05.2007	25.05.2008	175%	60%	--do--	Work in progress
2.	C/o 1432 LIG houses at Pkt.12 Jasola (SH: IEI at 140 D/E/S)	21.34 28.57	33.89 Above	07/EE/ELD-1/ DDA/2007-08	M/s Smart Electrical Co.	15.06.2007	14.12.2009	52%	32%	--do--	Work in progress
3.	M/o various shopping centre in E Zone (SH: ARMO contract for fire fighting P/set 160 KVA DG set Clear water supply p/set dewatering p/set at DDA Building LNDG)	2.73 1.80	34.25% below	18/EE/ELD- 10/DDA/08-09	Prominent Electric Works	30.08.2007	29.08.2008	140%	100%	-do-	Work in progress

1	2	3	4	5	6	7	8	9	10	11	12
4.	M/o various shopping centre in E Zone (SH: Operation of 3nos. passenger lifts at DDA Building at LINDC)	1.80 1.80	0.66% below	20/EE/ELD-10/ DDA/07-08	M/s Skylark India Elevators Company	02.10.2007	01.10.2008	140%	25%	-do-	Work in progress
5.	M/o various scheme under NA-II (E Zone) (SH: RMO C/W p/set at automobile training Centre (Gazipur)	1.80 1.79	0.1% below	12/EE/ELD-10/ DDA/08-09	M/s Hindustan Enterprises	13.10.2007	12.10.2008	133%	92%	--do--	Work in progress
6.	D/o Sports Complex at Chilla (SH: Providing and installation of filtration plant and other accessories)	26.57 27.58	3.80% above	23/EE/ELD-I/ DDA/07-08	M/s Renaissance Aqua Sport Pvt. Ltd.	13.12.2007	12.06.2008	NIL	NIL	--do--	Plant room building works is progress due to which electrical works can not be started
7.	M/o various colonies in EZ (SH: ARMO c/water booster & sub. p/set at 1040 EWS houses Mayur Vihar Phase-III Sect. D)	1.80 0.68	62.36% below	27/EE/ELD-I/ DDA/07-08	M/s Hindustan Enterprises	02.02.2008	01.02.2009	100%	91%	-do-	Work in progress
8.	M/o various colonies in EZ (SH: ARMO booster & sub. p/set at 1024 EWS houses Mayur Vihar Phase-III Sect. C)	1.80 0.85	52.5% below	34/EE/ELD-I/ DDA/07-08	M/s SK Enterprises	21.02.2008	20.02.2009	100%	90%	-do-	--do--

1	2	3	4	5	6	7	8	9	10	11	12
9.	M/o various colonies in EZ (SH: A/R/M/O booster & sub. p/sets at mixed housing Kondli Gharoli, Mayur Vihar Phase-III)	1.89 1.13	40.49% below	35/EE/ELD-1/ DDA/07-08	M/s Alliance Consultant & Engineer	26.02.2008	25.02.2009	100%	89%	-do-	Work is in progress
10.	M/o various scheme in East Zone Under NA-II (SH: RMO landscape lighting at CBD ground Shahadra)	3.32 3.31	0.30%	5/EE/ELD-(CWG) /DDA/08-09	M/s H.S. Engineering Works	14.05.2008	13.05.2009	75%	50%	--do--	Work is in Progress
11.	M/o various scheme under NA-II (E Zone) (SH: Comprehensive maintenance contract of Olympics Make lifts at DDA Building LNDC)	2.50 2.52	0.8% Above	/EE/ELD-10/ DDA/08-09	M/s Olympics Elevators Pvt. Ltd.	11.06.2008	10.06.2009	76%	-	--do--	Work in progress
12.	M/o various scheme in East Zone under NA-II (SH: RMO submersible pump set and street lighting at Seema Puri 'H' Block Pocket 1,2,3, 4 & 5)	2.44 2.43	0.24% below	7/EE/ELD- CWG-I/DDA/ 08-09	M/s Hindustan Enterprises	22.06.2008	21.06.2009	66%	50%	--do--	Work is in Progress

1	2	3	4	5	6	7	8	9	10	11	12
18	C/o CSC at Kondli Gharoli Sector 'G' SH: IBI	4.85 5.37	10.72% above	19/EE/ELD- I/DDA/08-09	M/s Metro Electric Co.	21.11.2008	20.05.2009	NIL	NIL	--do--	Civil work slow due to which electric work can not be started
19	M/o various colonies in E/Zone (SH: ARMO C/W booster p/set, sub p/sets DG set 2408 DU's one room tenement Pkt-11 Jasola)	1.99 1.95	1.94% above	21/EE/ELD-I/ DDA/08-09	M/s P. K. Pump Engineering Works	31.11.2008	30.11.2009	25%	20%	-do-	Work in progress
20	M/o various colonies in East Zone (SH: ARMO of C/W booster p/set sub. P/set along with DG set at 480 MIG Kondli Gharoli)	1.89 1.87	1.37% below	23/EE/ED-I/ DDA/2008-09	--do--	02.12.2009	01.12.2009	25%	NIL	--do--	--do--
21	M/o various scheme under NA-II in EZ (SH: ARMO of sewage p/set at CGHS Chilla Dallupura Near Nagarjuni Society)	1.87 1.84	1.61% below	2/EE/ED-I/ DDA/2008-09	M/s Hindustan Enterprises	02.12.2008	01.12.2009	25%	NIL	K.S. Viridi	Work in progress
22	M/o various scheme under NA-II (E/Zone) ARMO DG set, Sub, Pump set toilet block site office and street lighting on Madanpur Khadar Phase-I & II	7.95 7.86	1.03% Below	25/EE/ELD-I/ DDA/08-09	M/s Royal India (International)	07.12.2008	06.12.2009	23%	NIL	-do-	Work in progress

1	2	3	4	5	6	7	8	9	10	11	12
23	M/o various scheme in East Zone Under NA-II (SH: RMO clear water booster pump set and DG set at Command tank at CBD Shahadra)	1.99 1.98	0.50%	11/EE/ELD- /DDA/08-09	M/s Super System Engineer	09.12.2008	08.12.2009	23%	NIL	--do--	New contract has been started w.e.f. 09.12.2008 payment made NIL
24	D/o Sports Complex at Chilla (SH: IEI of swimming pool building at Chilla Sports Complex (Balance work of M/s Delight trading Co.))	1.84 2.69		27/EE/ELD-I/ DDA/08-09	M/s R.K. Enterprises	03.01.2009	02.02.2009	95%	NIL	-do-	Work is progress


 श्रीविकासी अखिलेश्वर (प्रमुख)
 विद्युत खाण्ड नं० 1
 बी०बी०ए० दिल्ली-११००१२
