

ANNEXURE VII

Part - IV

[This part needs to be filled up when the cost of the Work
is more than Rs. One Crore.]

(Serial 1 to 7 are repeat information for proper linkage)

1. Period:
2. Name & Address of contractor:
3. Class, Category and Enlistment No.:
4. Name & address of enlisting authority:
5. Name of Work :
6. Agreement No. :
7. Name & Address of Division:

13.1	Quality of work	Outstanding/Very good/Good/ Satisfactory /Poor
13.2	Comments on capability of contractor	
13.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory /Poor
13.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory /Poor
13.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory /Poor
13.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/ Poor
13.2.5	General behavior	Outstanding/Very good/Good/Satisfactory /Poor

Countersigning Officer (Designation and Address)

29/11/2012
 डॉ० पी० सिंह
 अधीक्षण अभियन्ता
 राष्ट्रमण्डल खेल परियोजना
 सिविल परियोजना-3, डॉ० डी० ए०
 मुनिरका, नई दिल्ली-110067

90

**ANNEXURE VII
PERFORMANCE REPORT OF WORKS**

PART I

(To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19 of enlistment read with Table -I. One copy be submitted to Reporting Officer and other, containing acknowledgement of receipt and seal of office of reporting officer, be submitted to Secretary (CRB))

1. Period:
2. Name & Address of contractor: *Sushil Kumar 28/A Bhole Nath Nagar Shahdara Delhi-32*
3. Class, Category and Enlistment No.:
4. Name & address of enlisting authority: *CRB DDA Vikas Minar*
5. Name of Work: *D/O Land For I.F.C. Gazi Pur SH: c/o approach road to H. Jindan cat bridge near modern slaughter house*
6. Agreement No.: *04/EE/ED14/DDA/2007-2008*
7. Name & Address of Division: *E.O.M School Block Shaker Pur Delhi Gazi Pur*

Sl.	Item	
8.1	Estimated Cost/Tender amount	<i>Rs 2096697</i>
8.2	Stipulated date of Commencement & Completion	<i>16/6/2007</i>
8.3	Percentage progress with date/actual date of completion	<i>100% 4/3/2008</i>
8.4	Gross amount of final bill/work done	<i>B 3826017=00</i>
8.5	Amount of compensation levied, if any	<i>No</i>
8.6	Amount of reduced rate items, if any	<i>No</i>
8.7	Did the contractor go for arbitration?	<i>No</i>
8.8	If yes, total amount claimed and amount awarded	<i>No</i>

[Signature]
Signature of the contractor

PART II

(To be filled by the department)

9.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary. Delay is partly /not/ fully attributable to contractor.

[Signature]
Signature of Divisional/Sub Divisional Engineer

10.0 Note: After submission of Annexure VII by contractor, reporting officer shall write the Report and forward to Reviewing officer within a week's time. Reviewing officer shall then forward the report to the Enlisting authority within a week's time.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	EE	AE	AE
Reviewing Officer	S.E	S.E	SE	EE	EE

Note: The Performance Report shall be countersigned by the respective Chief Engineer also, if the cost of the Work exceeds Rs. One Crore.

ANNEXURE VII
Part - III

(Serial 1 to 7 are repeat information for proper linkage)

- 1. Period: 17-3-07 to 16-06-07
- 2. Name & Address of contractor: Sushil Kumar 28/A Bhole Nath Nagar Shikhar Delhi-32
- 3. Class, Category and Enlistment No.: III
- 4. Name & address of enlisting authority: DDA
- 5. Name of Work: D/O Land for I.T.C. Gozipur Rkt B Whole Sale Mkt D.M. C/o approach Road to Hunder cut bridge near MSH Gozipur.
- 6. Agreement No.: 04/EE/ED-14/DDA/2007-08
- 7. Name & Address of Division: ED-14 School Block Shikhar Delhi-32.

11.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
11.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
11.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
11.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
11.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor

Reporting Officer (Designation and Address)

[Signature]
A-EE/ED-14

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behaviour	Outstanding/Very good/Good/Satisfactory/Poor

Reviewing Officer (Designation & Address)
Executive Engineer

[Signature]
Eastern Division-14/D.S.

ANNEXURE VII
Part - IV

[This part needs to be filled up when the cost of the Work is more than Rs. One Crore.]
(Serial 1 to 7 are repeat information for proper linkage)

- 1. Period: 17/3/07 to 16-06-07
- 2. Name & Address of contractor: SUSHIL Kumar 28/A Bhalu Wally Nagar
- 3. Class, Category and Enlistment No.: III
- 4. Name & address of enlisting authority: DDA
- 5. Name of Work: Dig land for I.P.C. Cozabur Dist Bhalu Wally Sale Mkt SHC/O
- 6. Agreement No.: 04/EE/EDY/DDA/2007-208 approach road to Hinduast bridge Near
- 7. Name & Address of Division: E D-14 School Road Ghatkesar Per Dist-92

13.1	Quality of work	Outstanding/Very good/Good/Satisfactory /Poor
13.2	Comments on capability of contractor	
13.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory /Poor
13.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory /Poor
13.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory /Poor
13.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/ Poor
13.2.5	General behavior	Outstanding/Very good/Good/Satisfactory /Poor

Countersigning Officer (Designation and Address) 28/2

K. R. HINGORANI
Supdt. Engineer Cc3
Vikas Minar, DDA

85

ANNEXURE VII
PERFORMANCE REPORT OF WORKS

PART I

(To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19 of enlistment read with Table -I. One copy be submitted to Reporting Officer and other, containing acknowledgement of receipt and seal of office of reporting officer, be submitted to Secretary (CRB))

1. Period:
2. Name & Address of contractor: *Sushil Kumar 28/A Bhal Nath Nagar Shahdada Delhi-32*
3. Class, Category and Enlistment No.: *III*
4. Name & address of enlisting authority: *CRB DDA Urban mines 1st floor*
5. Name of Work: *D/O CWG Village for CWG-2010 JH:-Contingencies - P/F barricading with corrugated G.I sheet and ballies around the CWG Village complete*
6. Agreement No.: *06/EE/CGOI/DNA 2009-2010*
7. Name & Address of Division: *CGOI DDA Seed Bed Park*

Sl.	Item	
8.1	Estimated Cost/Tender amount	<i>Rs 7925564=0</i>
8.2	Stipulated date of Commencement & Completion	<i>14/11/2009</i>
8.3	Percentage progress with date/actual date of completion	<i>100% 8/12/2009</i>
8.4	Gross amount of final bill/work done	<i>Rs 1755994=0</i>
8.5	Amount of compensation levied, if any	<i>NO</i>
8.6	Amount of reduced rate items, if any	<i>NO</i>
8.7	Did the contractor go for arbitration?	<i>NO</i>
8.8	If yes, total amount claimed and amount awarded	<i>NO</i>

[Signature]
Signature of the contractor

PART II

(To be filled by the department)
9.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary.
Delay is partly /not/ fully attributable to contractor.

[Signature]
27/12/10
Signature of Divisional/Sub Divisional Engineer

10.0 Note : After submission of Annexure VII by contractor, reporting officer shall write the Report and forward to Reviewing officer within a week's time. Reviewing officer shall then forward the report to the Enlisting authority within a week's time.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	EE	AE	AE
Reviewing Officer	S.E	S.E	SE	EE	EE

Note: The Performance Report shall be countersigned by the respective Chief Engineer also, if the cost of the Work exceeds Rs. One Crore.

84

ANNEXURE VII
Part - III

(Serial I to 7 are repeat information for proper linkage)

- 1. Period: 31.10.09 to 8.12.09
- 2. Name & Address of contractor: Sushil Kumar, 28-A Bhola Nath Nagar Shalimar Hill-32
- 3. Class, Category and Enlistment No.: II
- 4. Name & address of enlisting authority: DDA
- 5. Name of Work: o/o CVV Village for CSD-2010 SH. Contn. P/F
- 6. Agreement No.: 01/EE/CD-1/DDA/2008-2010 CVV Village Complex
- 7. Name & Address of Division: CD-1, East Red Park School Block Shalimar Hill-32

11.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor ✓
11.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor ✓
11.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor ✓
11.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor ✓
11.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor ✓

Reporting Officer (Designation and Address)

27/2/2012
(S. K. Sharma) AE/CD-1
DDA

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor ✓
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor ✓
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor ✓
12.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor ✓
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor ✓
12.2.5	General behaviour	Outstanding/Very good/Good/Satisfactory/Poor ✓

Reviewing Officer (Designation & Address)

25/1/12
Executive Engineer
Commonwealth Games Division No.1
Delhi Development Authority
Dahi-110 032