

ANNEXURE VII
PERFORMANCE REPORT OF WORKS

PART I

(To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19 of enlistment read with Table -I. One copy be submitted to Reporting Officer and other, containing acknowledgement of receipt and seal of office of reporting officer, be submitted to Secretary (CRB))

1. Period:
2. Name & Address of contractor: M/S Malik Construction, HBT, Kunnur Singh Nagar
3. Class, Category and Enlistment No.: IV Near Nilothi more Nangla-41
4. Name & address of enlisting authority: CRB, DAA
5. Name of Work: M/o ugriol colonies under N.A. II, DWA, SH-1 Imp. 620m R/W
6. Agreement No.: road & Pedestrian walkway along Hotel Plot in Sec-10, DWA
7. Name & Address of Division: 16/EE/WD-13/DAA/11-12 W.D-13, DAA, lakkar Mandi Kirti Nagar

Sl.	Item	
8.1	Estimated Cost/Tender amount	Rs 3758002/- / Rs 89636/-
8.2	Stipulated date of Commencement & Completion	30.7.11 & 29.9.11
8.3	Percentage progress with date/actual date of completion	100% & 26.9.11
8.4	Gross amount of final bill/work done	Rs 484662/-
8.5	Amount of compensation levied, if any	Nil
8.6	Amount of reduced rate items, if any	Nil
8.7	Did the contractor go for arbitration ?	No
8.8	If yes, total amount claimed and amount awarded	Nil.

Twinkle Singh
Signature of the contractor

PART II

(To be filled by the department)

9.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary.

Delay is partly /not/ fully attributable to contractor.

[Signature] 1.9.12
Signature of Divisional/Sub Divisional Engineer

10.0 Note : After submission of Annexure VII by contractor, reporting officer shall write the Report and forward to Reviewing officer within a week's time. Reviewing officer shall then forward the report to the Enlisting authority within a week's time.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	EE	AE	AE
Reviewing Officer	S.E	S.E	SE	EE	EE

Note: The Performance Report shall be countersigned by the respective Chief Engineer also, if the cost of the Work exceeds Rs. One Crore.

ANNEXURE - IV

CLIENT's CERTIFICATE REG. PERFORMANCE OF CONTRACTOR

Name & Address of the Client

Ex. Engineer, 14D-13, DDA,

Details of Works executed by Shri / M/s

See the work - Mr. Vagish MALIK, CONSTRUCTION
 Duvvula Zone: S.H. Improvement of 20 M R/W Road on
 Pedestrian walk way along Hotel Plot in Sector 10, Dwarka

1.	Name of work with brief particulars	As above
2.	Agreement No. and date	16/BE/WD-13/DDA/11-12
3.	Agreement amount	Rs 34,99,036/-
4.	Date of commencement of work	30/7/2011
5.	Stipulated date of completion	29/9/2011
6.	Actual date of completion	26/9/2011
7.	Details of compensation levied for delay (indicate amount) if any	N.A.
8.	Gross amount of the work completed and paid	Rs 48,46,662/-
9.	Name and address of the authority under whom works executed	BE/WD-13/DDA
10.	Whether the contractor employed qualified Engineer / Overseer during execution of work?	Yes
11.	i) Quality of work (indicate grading) ii) Amt. of work paid on reduced rates, if any.	Outstanding / Very Good / <input checked="" type="checkbox"/> Good / Satisfactory / Poor
12.	i) Did the contractor go for arbitration? ii) If yes, total amount of claim iii) Total amount awarded	No.

Name & Address of the Client

Ex. ENGINEER, IND-13, DDA

Details of Works executed by Shri / M/s

For the work - In various colonies under Nazaf Ali Daska
Zone - CHC Embankment of 20 M R/W Road and Pedestrian
walk way along Hotel Plot in Sector-10 Daska

13.	Comments on the capabilities of the contractor.	
	a) Technical proficiency	Outstanding / Very Good / Good / Satisfactory / Poor
	b) Financial soundness	Outstanding / Very Good / Good / Satisfactory / Poor
	c) Mobilization of adequate T&P	Outstanding / Very Good / Good / Satisfactory / Poor
	d) Mobilization of manpower	Outstanding / Very Good / Good / Satisfactory / Poor
	e) General behavior	Outstanding / Very Good / Good / Satisfactory / Poor

Note : All columns should be filled in properly
"Countersigned"

Super
10/5/12

Officer of the rank of Superintending Engineer or equivalent

SUPERINTENDING ENGINEER
CIVIL CIRCLE - 17
Delhi Development Authority
New Delhi-110015

Am
10/5/12
Executive Engineer
WESTERN DIVISION-13
Signature of the Reporting
Officer with Office Seal
Delhi Development Authority
New Delhi

ANNEXURE VII
PERFORMANCE REPORT OF WORKS

PART I

(To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19 of enlistment read with Table -I. One copy be submitted to Reporting Officer and other, containing acknowledgement of receipt and seal of office of reporting officer, be submitted to Secretary (CRB))

1. Period:
2. Name & Address of contractor: M/s Malik Construction, 187 Kuanwar Singh Nagar, Near Nilothi More, Nangla, Delhi-41
3. Class, Category and Enlistment No.: IV
4. Name & address of enlisting authority: CRB, DDA
5. Name of Work: 100 various colonies, under DWK zone, SH-1 Imp. & basing adjoining to hotel plot no. 3 at City Centre Sec-10, DWK
6. Agreement No.: 31/22/WD-13/DDA/10-11
7. Name & Address of Division: WD-13, DDA, Lakkar Mandi Kirti Nagar

Sl.	Item	
8.1	Estimated Cost/Tender amount	Rs 1263838.00 Rs 1269420.00
8.2	Stipulated date of Commencement & Completion	30.7.10 & 12.9.10
8.3	Percentage progress with date/actual date of completion	100% & 23.9.11
8.4	Gross amount of final bill/work done	Rs 1866607.00
8.5	Amount of compensation levied, if any	Nil
8.6	Amount of reduced rate items, if any	Nil
8.7	Did the contractor go for arbitration ?	No.
8.8	If yes, total amount claimed and amount awarded	Nil.

Tuinderdyh
Signature of the contractor

PART II

(To be filled by the department)

9.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary.

Delay is partly /not/ fully attributable to contractor.

[Signature]
Signature of Divisional/Sub Divisional Engineer

10.0 Note : After submission of Annexure VII by contractor, reporting officer shall write the Report and forward to Reviewing officer within a week's time. Reviewing officer shall then forward the report to the Enlisting authority within a week's time.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	EE	AE	AE
Reviewing Officer	S.E	S.E	SE	EE	EE

Note: The Performance Report shall be countersigned by the respective Chief Engineer also, if the cost of the Work exceeds Rs. One Crore.

ANNEXURE - IV

CLIENT's CERTIFICATE REG. PERFORMANCE OF CONTRACTOR

Name & Address of the Client

EE/WD-13/DDA

Details of Works executed by Shri / M/s

For the work - M/s. Vignansh Construction
 SHS Improvement of Footing adjoining to Hotel Plot
 No. 3 of City Centre Sector 10 Dwarka

1.	Name of work with brief particulars	As above.
2.	Agreement No. and date	31/EE/WD-13/DDA/10-11
3.	Agreement amount	Rs 12,09,420/-
4.	Date of commencement of work	30/7/2010
5.	Stipulated date of completion	12/9/2010
6.	Actual date of completion	23/9/2011
7.	Details of compensation levied for delay (indicate amount) if any	NIL
8.	Gross amount of the work completed and paid	Rs 18,66,607/-
9.	Name and address of the authority under whom works executed	EE/WD-13/DDA
10.	Whether the contractor employed qualified Engineer / Overseer during execution of work?	Yes
11.	i) Quality of work (indicate grading) ii) Amt. of work paid on reduced rates, if any.	Outstanding / Very Good / <u>Good</u> / Satisfactory / Poor
12.	i) Did the contractor go for arbitration? ii) If yes, total amount of claim iii) Total amount awarded	No

Name & Address of the Client

Ex. Engineer / WD-13 / DDA

Details of Works executed by Shri / M/s

For the work of MALIK CONSTRUCTION,
 For the work of M/s. Mahavey Colonies Pvt. Ltd. Dwarka Zone
 E.H. Improvement of Parking adjoining to Hotel Plot
 No. 3 of City Centre Sector 14 Dwarka

13.	Comments on the capabilities of the contractor.	
	a) Technical proficiency	Outstanding / Very Good / Good / Satisfactory / Poor
	b) Financial soundness	Outstanding / Very Good / Good / Satisfactory / Poor
	c) Mobilization of adequate T&P	Outstanding / Very Good / Good / Satisfactory / Poor
	d) Mobilization of manpower	Outstanding / Very Good / Good / Satisfactory / Poor
	e) General behavior	Outstanding / Very Good / Good / Satisfactory / Poor

Note : All columns should be filled in properly
 "Countersigned"

Officer of the rank of Superintending Engineer or equivalent

SUPERINTENDING ENGINEER
 CIVIL CIRCLE - 17
 Delhi Development Authority
 New Delhi-110015

Executive Engineer
 WESTERN DIVISION-13
 Delhi Development Authority
 New Delhi

ANNEXURE VII
PERFORMANCE REPORT OF WORKS

PART I

(To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19 of enlistment read with Table -I. One copy be submitted to **Reporting Officer** and other, containing acknowledgement of receipt and seal of office of **reporting officer**, be submitted to Secretary (CRB))

1. Period:
2. Name & Address of contractor: **M/S MALIK CONSTRUCTION H-87, Kunalpur, Gurgaon, New Hitech, Noida**
3. Class, Category and Enlistment No.: **IV**
4. Name & address of enlisting authority: **CRB/DDA**
5. Name of Work: **Development of Hain Nagar Sub-District Centre, Sh: Chokump House, Gencator Room at Sub-District Centre, Hain Nagar**
6. Agreement No.: **29/ER/WD-13/DDA/10-10**
7. Name & Address of Division: **WESTERN Division No. 13 DDA, Btkarmanji, Kishanpur, N. Delhi**

Sl.	Item	
8.1	Estimated Cost/Tender amount	Rs. 1049524
8.2	Stipulated date of Commencement & Completion	30-7-2010 - 29/10/2010
8.3	Percentage progress with date/actual date of completion	100% 15/12/2010
8.4	Gross amount of final bill/work done	Rs. 21.03.396
8.5	Amount of compensation levied, if any	NIL
8.6	Amount of reduced rate items, if any	NIL
8.7	Did the contractor go for arbitration?	No
8.8	If yes, total amount claimed and amount awarded	N/A

Signature of the contractor

PART II

(To be filled by the department)

- 9.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary.
Delay is partly /not/ fully attributable to contractor.

Signature of Divisional/Sub Divisional Engineer

- 10.0 Note : After submission of Annexure VII by contractor, reporting officer shall write the Report and forward to Reviewing officer within a week's time. Reviewing officer shall then forward the report to the Enlisting authority within a week's time.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	EE	AE	AE
Reviewing Officer	S.E	S.E	SE	EE	EE

Note: The Performance Report shall be countersigned by the respective Chief Engineer also, if the cost of the Work exceeds Rs. One Crore.

ANNEXURE - IV

CLIENT'S CERTIFICATE REG. PERFORMANCE OF CONTRACTOR

Name & Address of the Client

M/S MALIK CONSTRUCTION H-87 Konwar High Ngr
Near Nilothi More, Nangloi Delhi 110041

Details of Works executed by Shri / M/s

MALIK CONSTRUCTION
M.O.W. Development of Hain Nagar Sub-District Centre.
Shri. C.P. Pump House, Generator Room at Sub-District Centre Hain Nagar

1.	Name of work with brief particulars	
2.	Agreement No. and date	29/EE/WD-13/DDA/10-11
3.	Agreement amount	Rs. R 1049574- Ted. wt. 61419527-
4.	Date of commencement of work	30.7.2010
5.	Stipulated date of completion	29.10.2010
6.	Actual date of completion	15.12.2010
7.	Details of compensation levied for delay (indicate amount) if any	Nil
8.	Gross amount of the work completed and paid	B 21.03,396-00
9.	Name and address of the authority under whom works executed	EE-WD-13, DDA, LAIKARMAADI KIRTI NAGAR New Delhi
10.	Whether the contractor employed qualified Engineer / Overseer during execution of work?	Yes
11.	i) Quality of work (indicate grading) ii) Amt. of work paid on reduced rates, if any.	Outstanding / Very Good / Good / Satisfactory / Poor Nil
12.	i) Did the contractor go for arbitration? ii) If yes, total amount of claim iii) Total amount awarded	No

Name & Address of the Client

Details of Works executed by Shri / M/s

M/S MALIK CONSTRUCTION, H-87, Kirti Nagar
Near Nidathi More, Nangloi, Delhi-110041
MALIK CONSTRUCTION
Work: Development of Hain Nagar Sub-District Centre.
Site: Clo Pump House, Generator Room at Sub-District Centre Hain Nagar

13.	Comments on the capabilities of the contractor.	
a)	Technical proficiency	Outstanding / Very Good / Good / Satisfactory / Poor
b)	Financial soundness	Outstanding / Very Good / Good / Satisfactory / Poor
c)	Mobilization of adequate T&P	Outstanding / Very Good / Good / Satisfactory / Poor
d)	Mobilization of manpower	Outstanding / Very Good / Good / Satisfactory / Poor
e)	General behavior	Outstanding / Very Good / Good / Satisfactory / Poor

Note : All columns should be filled in properly
"Countersigned"

Officer of the rank of Superintending Engineer or equivalent

Signature of the Reporting
Officer
26/9/11
26/9/11
Executive Engineer
Western Div.-13/DDA
Kirti Nagar, N. Delhi-15