

(215)

ANNEXURE VII - Page 1

CONFIDENTIAL PERFORMANCE REPORT OF CONTRACTOR (ACRC)

Part I (To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19.0 of enlistment read with Table -I. One copy be submitted to EE/AE and other, containing acknowledgement of receipt and seal of Division/Sub Division office, be submitted to enlisting authority)

1. Period: 2008-09
2. Name & Address of contractor: Sh. Rambir Singh / Add-P-163, Prashant Vihar Delhi-110055
3. Class, Category and Enlistment No.: III, CIVIL, F4(8) 72/Pt. III/BE R/Secy 18181 dt 19-06-1991
4. Name & address of enlisting authority: DDA, Secy. C.R.B. Vikas Nagar first floor DDA
5. Name of Work: Plans of Narela Township SH-Brickham edge flowing clay roads, drains sector-A-9 Narela
6. Name & Address of D.D.A. Division: EE/ND-8, Narela, Delhi-40

Sl.	Item	Brickham edge flowing
7.1	Agreement No.	71EE/ND-8/DDA 2008-09
7.2	Estimated Cost/Tendered amount	Rs 15,76,807 / Rs 13,92,942
7.3	Stipulated date of Commencement & Completion	30-07-2008
7.4	Percentage progress with date/actual date of completion	30-07-2008
7.5	Gross amount of final bill/work done	Rs 15,22,359 = 00
7.6	Amount of compensation levied, if any	No
7.7	Amount of reduced rate items, if any	No
7.8	Did the contractor go for arbitration ?	No
7.9	If yes, total amount claimed and amount awarded	No

Rambir Singh
Signature of the contractor

PART II (To be filled by the department)

8.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary. Delay is partly / not/ fully attributable to contractor.

[Signature]
Signature of Divisional/Sub Divisional Engineer

9.0 Note : This performance report, duly completed by EE/AE handling the agreement, should be forwarded to reporting officer of corresponding Class of enlistment. The counter signing officer, after the report is duly completed, will forward the report to enlisting authority within two weeks of its receipt from the contractor.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	AE	AE	AE
Reviewing Officer	S.E	S.E	EE	EE	AE
Counter Signing Officer	CE	CE	SE	SE	E.E

(214)

ANNEXURE VII

Page 2

Part - III (Serial 1 to 6 are repeat information for proper linkage)

1. Period: 2008-09
 2. Name & Address of contractor: SA. Ranbir Singh / Pdu-F-163, Prashant Vihar, Delhi-85
 3. Class, Category and Enlistment No.: III, Civil F4(8)72/PT-IV/BBR/secy/8181 dt 19-6-91
 4. Name & address of enlisting authority: DDA, secy, CRB Vikas Minn Ist floor, DDA
 5. Name of Work: D/O Land at Narela SH: → Brick on edge flooring along roads across Section A9, Narela
 6. Name & Address of D.D.A. Division: EE/ND-8, Narela, Delhi-40.

10.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
10.2	Comments on capability of contractor	✓
10.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
10.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
10.2.3	Mobilizations of T&P	Outstanding/Very good/Good/Satisfactory/Poor
10.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
10.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor

10.2.6 General Remarks* outstanding/Very good/Good/Satisfactory/Poor

Reporting Officer (Designation and Address)

N.D-8/DDA Narela

11.1	Quality of work	outstanding/Very good/Good/Satisfactory/Poor
11.2	Comments on capability of contractor	✓
11.2.1	Technical proficiency	outstanding/Very good/Good/Satisfactory/Poor
11.2.2	Financial soundness	outstanding/Very good/Good/Satisfactory/Poor
11.2.3	Mobilizations of T&P	outstanding/Very good/Good/Satisfactory/Poor
11.2.4	Mobilizations of man power	outstanding/Very good/Good/Satisfactory/Poor
11.2.5	General behavior	outstanding/Very good/Good/Satisfactory/Poor

11.2.6. General Remarks* outstanding/Very good/Good/Satisfactory/Poor

Reviewing Officer (Designation & Address)

Executive Engineer
Northern Division No. 8
DDA

(2/2)

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behavior	outstanding/Very good/Good/Satisfactory/Poor
12.2.6	General Remarks*	outstanding/Very good/Good/Satisfactory/Poor

Counter Signing Officer (Designation
& Address)

*General remarks may include excessive cutting /over writing in tenders, unsubstantiated allegations, misbehavior, theft of Govt. material, responsiveness, litigative mindedness, conduct etc.

Suptdg. Engr.
Civil Circle-11
Dam Development Authority

221

ANNEXURE VII - Page 1
CONFIDENTIAL PERFORMANCE REPORT OF CONTRACTOR (ACRC)

Part I (To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19.0 of enlistment read with Table -I. One copy be submitted to EE/AE and other, containing acknowledgement of receipt and seal of Division/Sub Division office, be submitted to enlisting authority)

1. Period: 2009-10
2. Name & Address of contractor: Ranbir Singh / F-163, Prashant vihar Delhi-110085
3. Class, Category and Enlistment No.: III, CIVIL, F4(8)72/PT. IV / B&R / Secy / 8181 dt 19-06-1991
4. Name & address of enlisting authority: DDA, Secy, CRB Vikas Minors first floor DDA
5. Name of Work: Up Distt. Centre CPD block, Shalimar Bagh SH: 40 left out internal S.W. drain at Distt. Centre Shalimar Bagh.
6. Name & Address of D.D.A. Division: EE/ND-5, Keshav Puram, Delhi-110035

Sl.	Item	
7.1	Agreement No.	<u>S.W. Drain</u> <u>82/EE/ND-5/DDA 2009-10</u>
7.2	Estimated Cost/Tendered amount	<u>Rs 33,26,302 / Rs 24,17,182</u>
7.3	Stipulated date of Commencement & Completion	<u>15-07-2010</u>
7.4	Percentage progress with date/actual date of completion	<u>88.07% / 13-10-2010</u>
7.5	Gross amount of final bill/work done	<u>21,28,814 = 85</u>
7.6	Amount of compensation levied, if any	<u>No</u>
7.7	Amount of reduced rate items, if any	<u>No</u>
7.8	Did the contractor go for arbitration ?	<u>No</u>
7.9	If yes, total amount claimed and amount awarded	<u>No</u>

Ranbir Singh
Signature of the contractor

PART II (To be filled by the department)

8.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary. Delay is partly / not/ fully attributable to contractor.

[Signature]
Signature of Divisional/Sub Divisional Engineer

9.0 Note : This performance report, duly completed by EE/AE handling the agreement, should be forwarded to reporting officer of corresponding Class of enlistment. The counter signing officer, after the report is duly completed, will forward the report to enlisting authority within two weeks of its receipt from the contractor.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	AE	AE	AE
Reviewing Officer	S.E	S.E	EE	EE	AE
Counter Signing Officer	CE	CE	SE	SE	E.E

Part - III (Serial 1 to 6 are repeat information for proper linkage)

1. Period: - 2009-10
 2. Name & Address of contractor: Ranbir Singh, F-163, Prashant Vihar, Delhi-85
 3. Class, Category and Enlistment No.: - III, Civil, F4/8/72/12-12/B&R/Secy/81812-19-06-91
 4. Name & address of enlisting authority: Doot Secy (R.B. Vilas Mishra, 1st Floor, D.D.A.
 5. Name of Work - D/O D.D.A. - Centre C/S D Block Shalimar Bagh, Stn-90 left out Infr. S.W. drain ab
 6. Name & Address of D.D.A. Division: EE/NOJ/Doot, Keshav Puram, Delhi-35, D.D.A. - Centre Shalimar Bagh.

10.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
10.2	Comments on capability of contractor	
10.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
10.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
10.2.3	Mobilizations of T&P	Outstanding/Very good/Good/Satisfactory/Poor
10.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
10.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor

10.2.6 General Remarks* outstanding/Very good/Good/Satisfactory/Poor

Reporting Officer (Designation and Address)

Assistant Engineer-II
 Northern Division-5
 D.D.A., New Delhi

11.1	Quality of work	outstanding/Very good/Good/Satisfactory/Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	outstanding/Very good/Good/Satisfactory/Poor
11.2.2	Financial soundness	outstanding/Very good/Good/Satisfactory/Poor
11.2.3	Mobilizations of T&P	outstanding/Very good/Good/Satisfactory/Poor
11.2.4	Mobilizations of man power	outstanding/Very good/Good/Satisfactory/Poor
11.2.5	General behavior	outstanding/Very good/Good/Satisfactory/Poor


11.2.6. General Remarks* outstanding/Very good/Good/Satisfactory/Poor

Reviewing Officer (Designation & Address)

Executive Engineer
 Northern Divn. No. 5
 D.D.A., Delhi-110035

(219)

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor
12.2.6	General Remarks*	Outstanding/Very good/Good/Satisfactory/Poor


Counter Signing Officer (Designation & Address)

*General remarks may include excessive cutting / over invoicing in tenders, unsubstantiated allegations, misbehavior, theft of material, responsiveness, litigative mindedness, conduct etc.

13/10/10
Superintending Engineer
Civil Circle-12
Devi Development Authority