

106

ANNEXURE VII - Page 1
CONFIDENTIAL PERFORMANCE REPORT OF CONTRACTOR (ACRC)

Part I (To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19.0 of enlistment read with Table -I. One copy be submitted to EE/AE and other, containing acknowledgement of receipt and seal of Division/Sub Division office, be submitted to enlisting authority)

1. Period: 2/12/2005 to 5/12/2010
2. Name & Address of contractor: M/S B. S. BUILDER, 1/757 Naga Rehman Bui
3. Class, Category and Enlistment No.: III (Band R) F4(8)72/MISC/PT.IV/Secy/CRB/R/807
4. Name & address of enlisting authority: D.D.A CRB, Civil Infront of NSI to K a krol
5. Name of Work: Construction of footpath of service Road
6. Name & Address of D.D.A. Division: Executive Engineer SWD-7 D.D.A Central Nursery Sec-5 Dwarka Delhi-75

Sl.	Item	
7.1	Agreement No.	<u>38/EE/SWD-7/DNA 2007-08</u>
7.2	Estimated Cost/Tendered amount	<u>Rs 35,59,401, Rs 47,59,345</u>
7.3	Stipulated date of Commencement & Completion	<u>25/12/2007, 24/4/2008</u>
7.4	Percentage progress with date/actual date of completion	<u>30/10/2008</u>
7.5	Gross amount of final bill/work done	<u>Rs 51,56,249/-</u>
7.6	Amount of compensation levied, if any	<u>N.A</u>
7.7	Amount of reduced rate items, if any	<u>N.A</u>
7.8	Did the contractor go for arbitration?	<u>N.A</u>
7.9	If yes, total amount claimed and amount awarded	<u>N.A</u>

Balinder Singh
Signature of the contractor

PART II (To be filled by the department)

8.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary. Delay is partly / not/ fully attributable to contractor.

19/11/08
19/11/08

19/11/08

9.0 Note : This performance report, duly completed by EE/AE handling the agreement, should be forwarded to reporting officer of corresponding Class of enlistment. The counter signing officer, after report is duly completed, will forward the report to enlisting authority within two weeks of its receipt from the contractor.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	AE	AE	AE
Reviewing Officer	S.E	S.E	EE	EE	AE
Counter Signing Officer	CE	CE	SE	SE	E.E

Part - III (Serial 1 to 6 are repeat information for proper linkage)

1. Period: 2/12/2005 to 5/12/2010
2. Name & Address of contractor: M/s B.S. BUILDER, 1/757, Near Rehman Building, Naveen Shalimar, Delhi - 32
3. Class, Category and Enlistment No.: III (B and R) F-4(8) 72/MISC/OT/IV/Sec/CRB/R
4. Name & address of enlisting authority: O.O.A GCRB, of NSIT T
5. Name of Work: Construction of footpath of Service Road Providing Kakra
6. Name & Address of D.D.A. Division: Ex-Engineer S.W.D.-7 O.O.A Central Nursery Sec-5 Dwarka Delhi-75

10.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
10.2	Comments on capability of contractor	
10.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
10.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
10.2.3	Mobilizations of T&P	Outstanding/Very good/Good/Satisfactory/Poor
10.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
10.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor

10.2.6 General Remarks* outstanding/Very good/Good/Satisfactory/Poor

Reporting Officer (Designation and Address)

Assistant Engineer
South Western Division No. 7

11.1	Quality of work	outstanding/Very good/Good/Satisfactory/Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	outstanding/Very good/Good/Satisfactory/Poor
11.2.2	Financial soundness	outstanding/Very good/Good/Satisfactory/Poor
11.2.3	Mobilizations of T&P	outstanding/Very good/Good/Satisfactory/Poor
11.2.4	Mobilizations of man power	outstanding/Very good/Good/Satisfactory/Poor
11.2.5	General behavior	outstanding/Very good/Good/Satisfactory/Poor


11.2.6. General Remarks* outstanding/Very good/Good/Satisfactory/Poor

Reviewing Officer (Designation & Address)

Executive Engineer
S.W.D.-7/D.D.A.
Central Nursery, Sec.-5,
Dwarka, New Delhi

(104)

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor
12.2.6	General Remarks*	Outstanding/Very good/Good/Satisfactory/Poor


 22.10.10
 Counter Signing Officer (Designation
 & Address)

Superintending Engineer

Circle-2.

*General remarks may include excessive cutting /over writing in tenders, unsubstantiated allegations, misbehavior, theft of Govt. material, responsiveness, litigative mindedness, conduct etc.

ANNEXURE VII - Page 1 CONFIDENTIAL PERFORMANCE REPORT OF CONTRACTOR (ACRC)

Part I (To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19.0 of enlistment read with Table -I. One copy be submitted to EE/AE and other, containing acknowledgement of receipt and seal of Division/Sub Division office, be submitted to enlisting authority)

1. Period: 2/12/2005 to 5/12/2010.
2. Name & Address of contractor: M/s B.S. BUILDER 1/757, Near Rehna Delya DELHI-32
3. Class, Category and Enlistment No.: III (Band R) F 4(8) 72/MISC/Pt. 10/S
4. Name & address of enlisting authority: D.D.A. CRB 60m Road, Rubble masonry boundary wall around Executive Engineer ND-12 D.D.A.
5. Name of Work S.H. C/O Bhandari
6. Name & Address of D.D.A. Division:

Sl.	Item	
7.1	Agreement No.	24/26/ND-12/DDA/200
7.2	Estimated Cost/Tendered amount	Rs. 4907973/- Rs. 392479
7.3	Stipulated date of Commencement & Completion	12-1-2010, 11-7-2010
7.4	Percentage progress with date/actual date of completion	Completed, 19-4-2010
7.5	Gross amount of final bill/work done	Rs. 4125565/-
7.6	Amount of compensation levied, if any	N.A.
7.7	Amount of reduced rate items, if any	N.A.
7.8	Did the contractor go for arbitration?	NO.
7.9	If yes, total amount claimed and amount awarded	NO.

Signature of the contractor

Balinder Singh

PART II (To be filled by the department)

8.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary. Delay is partly / not fully attributable to contractor.

Signature of Divisional/Sub Divisional Engineer, AE
03/11/2010
(Er. Inder Singh)

Assistant Engineer-I
ND-12/D.D.A.

9.0 Note : This performance report, duly completed by EE/AE handling the agreement, should be forwarded to reporting officer in response to the enlistment. The counter signing officer, after the report is duly completed, forward the report to enlisting authority within two weeks of its receipt from the contractor.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	AE	AE	AE
Reviewing Officer	S.E	S.E	EE	EE	AE
Counter Signing Officer	CE	CE	SE	SE	E.E

Part - III (Serial 1 to 6 are repeat information for proper linkage)

1. Period: 2/12/2005 to 5/12/2010
 2. Name & Address of contractor: M/S B.S. BUILDERS, 1/757, Near Rehman Building
 3. Class, Category and Enlistment No.: Naveen Shalada Delhi-32
 4. Name & address of enlisting authority: III (Band R) F4(6)72 MISC/IT-IV Secy/CRB/R/80
 5. Name of Work sh: Random Rubble masonry Boundary Wall around great
 6. Name & Address of D.D.A. Division: Belt along to R/W Road at Nasela.
 ✓ Executive Engineer ND-12 D.D.A. Narela Delhi

10.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
10.2	Comments on capability of contractor	
10.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
10.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
10.2.3	Mobilizations of T&P	Outstanding/Very good/Good/Satisfactory/Poor
10.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
10.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor

10.2.6 General Remarks*

outstanding/Very good/Good/Satisfactory/Poor

Reporting Officer (Designation & Address)

Assistant Engineer-1

ND-12 D.D.A.

11.1	Quality of work	outstanding/Very good/Good/Satisfactory/Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	outstanding/Very good/Good/Satisfactory/Poor
11.2.2	Financial soundness	outstanding/Very good/Good/Satisfactory/Poor
11.2.3	Mobilizations of T&P	outstanding/Very good/Good/Satisfactory/Poor
11.2.4	Mobilizations of man power	outstanding/Very good/Good/Satisfactory/Poor
11.2.5	General behavior	outstanding/Very good/Good/Satisfactory/Poor

11.2.6. General Remarks*

outstanding/Very good/Good/Satisfactory/Poor

Reviewing Officer (Designation & Address)

अध्यासी अभियंता
 उत्तरी खण्ड-12
 दिल्ली विकास प्राधिकरण

1104

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor
12.2.6	General Remarks*	Outstanding/Very good/Good/Satisfactory/Poor

Counter Signing Officer (Designation
& Address)

*General remarks may include excessive cutting /over writing in tenders, unsubstantiated allegations, misbehavior, theft of Govt. material, responsiveness, litigative mindedness, conduct etc.

Suptd. Engineer
Civil Circle-11
Delhi Development Authority