

ANNEXURE VII - Page 1
CONFIDENTIAL PERFORMANCE REPORT OF CONTRACTOR (ACRC)

Part I (To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19.0 of enlistment read with Table -I. One copy be submitted to EE/AE and other, containing acknowledgement of receipt and seal of Division/Sub Division office, be submitted to enlisting authority)

1. Period:

2. Name & Address of contractor: *M/S Sharma Const. Co. 3623/5 Narang Colony Tri Nagar Delhi 25*

3. Class, Category and Enlistment No.: *III (B&R)*

4. Name & address of enlisting authority: *F. 4 (8) 66/8/2003/III (B&R) Secy Delhi 8/9/2003*

5. Name of Work *o/s land at transit camp Gauram Colony sh:- C/o out fall drain from Gauram Colony Transit Camp to Banker Dreen Narela.*

6. Name & Address of D.D.A. Division: *ND-4, DDA, Narela*

Sl.	Item	
7.1	Agreement No.	<i>05/EE/ND-4/DDA/06-07</i>
7.2	Estimated Cost/Tendered amount	<i>Rs 3871602 / T.C. Rs 3012598</i>
7.3	Stipulated date of Commencement & Completion	<i>18-6-06 & 17-12-06</i>
7.4	Percentage progress with date/actual date of completion	<i>22.1.08</i>
7.5	Gross amount of final bill/work done	<i>Rs 47,71,663/-</i>
7.6	Amount of compensation levied, if any	<i>Nil</i>
7.7	Amount of reduced rate items, if any	<i>Nil</i>
7.8	Did the contractor go for arbitration ?	<i>No</i>
7.9	If yes, total amount claimed and amount awarded	<i>Nil</i>

M/S Sharma Const. Co.
Sharma Const. Co.

Signature of the contractor

PART II (To be filled by the department)

8.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary. Delay is partly / not/ fully attributable to contractor.

Signature of Divisional/Sub Divisional Engineer

9.0 Note : This performance report, duly completed by EE/AE handling the agreement, should be forwarded to reporting officer of corresponding Class of enlistment. The counter signing officer, after the report is duly completed, will forward the report to enlisting authority within two weeks of its receipt from the contractor.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	AE	AE	AE
Reviewing Officer	S.E	S.E	EE	EE	AE
Counter Signing Officer	CE	CE	SE	SE	E.E

(67)

ANNEXURE VII

Page 2

Part - III (Serial 1 to 6 are repeat information for proper linkage)

1. Period:

2. Name & Address of contractor: M/S Sharma Const. Co. 3623/5 Naray Colony, Tri Nagar Delhi

3. Class, Category and Enlistment No.: III B&R F. 4(8) 66/8/2003/III(B&R) Secy dated 8/9/2003

4. Name & address of enlisting authority: DDA, Vikas Minor, Delhi

5. Name of Work: P/O land at transit Camp Haryana Colony, SH-1 - Cro cut fall drain from Haryana Colony transit camp to Bhopal drain Narela.

6. Name & Address of D.D.A. Division:

10.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
10.2	Comments on capability of contractor	
10.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
10.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
10.2.3	Mobilizations of T&P	Outstanding/Very good/Good/Satisfactory/Poor
10.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
10.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor

10.2.6 General Remarks*

outstanding/Very good/Good/Satisfactory/Poor

Reporting Officer (Designation and Address)

सहायक अभियन्ता-III

उ० खण्ड ४ डो०डी०ए

11.1	Quality of work	outstanding/Very good/Good/Satisfactory/Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	outstanding/Very good/Good/Satisfactory/Poor
11.2.2	Financial soundness	outstanding/Very good/Good/Satisfactory/Poor
11.2.3	Mobilizations of T&P	outstanding/Very good/Good/Satisfactory/Poor
11.2.4	Mobilizations of man power	outstanding/Very good/Good/Satisfactory/Poor
11.2.5	General behavior	outstanding/Very good/Good/Satisfactory/Poor

11.2.6. General Remarks*

outstanding/Very good/Good/Satisfactory/Poor

Executive Engineer
Northern Division - IV
Delhi Development Authority
Narela, Delhi-110040

66

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behavior	outstanding/Very good/Good/Satisfactory/Poor

12.2.6 General Remarks* outstanding/Very good/Good/Satisfactory/Poor

Counter Signing Officer (Designation & Address) 5/08/02

*General remarks may include excessive cutting /over writing in tenders, unsubstantiated allegations, misbehavior, theft of Govt. material, responsiveness, litigative mindedness, conduct etc.

Er. R. S. CHOPRA
Superintending Engineer
Civil Circle XI, DDA
Pitampura, Delhi-110034

ANNEXURE VII - Page 1
CONFIDENTIAL PERFORMANCE REPORT OF CONTRACTOR (ACRC)

Part I (To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19.0 of enlistment read with Table -I. One copy be submitted to EE/AE and other, containing acknowledgement of receipt and seal of Division/Sub Division office, be submitted to enlisting authority)

1. Period:
2. Name & Address of contractor: M/S Sharma Const. Co. 3622/5 Narasing Salang Tripathi
3. Class, Category and Enlistment No.: III (B+E)
4. Name & address of enlisting authority: F. 4 (8)66/8/2 603/III (B+E) Secy dated 8/9/08
5. Name of Work D/o 450 Hous. of Const of Norela Sh:- c/o wholety over out fall from the camp Const Co
6. Name & Address of D.D.A. Division: ND-4/DDA, Norela.

Sl.	Item	
7.1	Agreement No.	17/EE/ND-4/DDA/07-08
7.2	Estimated Cost/Tendered amount	45,18,155/- / T.C.-48,25,706/-
7.3	Stipulated date of Commencement & Completion	21-02-08 / 21-3-08
7.4	Percentage progress with date/actual date of completion	31.3.08
7.5	Gross amount of final bill/work done	R. 10,67,673/-
7.6	Amount of compensation levied, if any	Nil
7.7	Amount of reduced rate items, if any	Nil
7.8	Did the contractor go for arbitration?	No
7.9	If yes, total amount claimed and amount awarded	Nil.

M/S Sharma Const. Co.
Signature of the contractor

PART II (To be filled by the department)

8.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary. Delay is partly / not/ fully attributable to contractor.

9.0 Note : This performance report, duly completed by EE/AE handling the agreement, should be forwarded to reporting officer of corresponding Class of enlistment. The counter signing officer, after the report is duly completed, will forward the report to enlisting authority within two weeks of its receipt from the contractor.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	AE	AE	AE
Reviewing Officer	S.E	S.E	EE	EE	AE
Counter Signing Officer	CE	CE	SE	SE	E.E

64

17

Part - III (Serial 1 to 6 are repeat information for proper linkage)

1. Period:

2. Name & Address of contractor: M/S Sharma Const- Co. 3623/5 Naray Colony, Tri-Magar Rell

3. Class, Category and Enlistment No.: III (B&R) F-4(8)66/8/2003/III (B&R) Serp. Dec 8/09/2003

4. Name & address of enlisting authority: DDA, Vikas Nihar Relli

5. Name of Work D/O 400 Heli. ground at Narela. S.S. - const of culverts over road

6. Name & Address of D.D.A. Division:

10.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
10.2	Comments on capability of contractor	
10.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
10.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
10.2.3	Mobilizations of T&P	Outstanding/Very good/Good/Satisfactory/Poor
10.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
10.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor

10.2.6 General Remarks*

outstanding/Very good/Good/Satisfactory/Poor

Reporting Officer (Designation and Address)

सहायक अभियंता-III
उ० बण्डा ४ डी०डी०ए०
नरेला

11.1	Quality of work	outstanding/Very good/Good/Satisfactory/Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	outstanding/Very good/Good/Satisfactory/Poor
11.2.2	Financial soundness	outstanding/Very good/Good/Satisfactory/Poor
11.2.3	Mobilizations of T&P	outstanding/Very good/Good/Satisfactory/Poor
11.2.4	Mobilizations of man power	outstanding/Very good/Good/Satisfactory/Poor
11.2.5	General behavior	outstanding/Very good/Good/Satisfactory/Poor

11.2.6. General Remarks*

outstanding/Very good/Good/Satisfactory/Poor

Executive Engineer

Reviewing Officer (Designation & Address)

Northern Division - IV
Dehi Development Authority
Narela, Dehi-110040

63

18

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behavior	outstanding/Very good/Good/Satisfactory/Poor
12.2.6	General Remarks*	outstanding/Very good/Good/Satisfactory/Poor

Counter Signing Officer (Designation & Address) 5/08/08

*General remarks may include excessive cutting /over writing in tenders, unsubstantiated allegations, misbehavior, theft of Govt. material, responsiveness, litigative mindedness, conduct etc.

Er. R. S. CHOPRA
Superintending Engineer
Civil Circle-XI, DBA
Pitara Pura, Delhi-83