

100

CONFIDENTIAL PERFORMANCE REPORT OF CONTRACTOR (ACRC)

Part I (To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19.0 of enlistment read with Table -1. One copy be submitted to EE/AE and other, containing acknowledgement of receipt and seal of Division/Sub Division office, be submitted to enlisting authority)

1. Period:
2. Name & Address of contractor: **M/S YASH CONSTRUCTIONS**
3. Class, Category and Enlistment No.: **III**
4. Name & address of enlisting authority: **C.R.B. D.D.A**
5. Name of Work: **P/L internal water supply**
6. Name & Address of D.D.A. Division: **EE / SWD-9 / DDA CENTRAL NURSERY SEC-5 DNARKA**

Sl.	Item	
7.1	Agreement No.	29/EE/SWD-9/2008-9/DDA
7.2	Estimated Cost/Tendered amount	Rs 36,24,267.50
7.3	Stipulated date of Commencement & Completion	19/3/2009 D.O. 18/06/09
7.4	Percentage progress with date/actual date of completion	10/6/2009
7.5	Gross amount of final bill/work done	-A-A
7.6	Amount of compensation levied, if any	-N-A-
7.7	Amount of reduced rate items, if any	-MO-
7.8	Did the contractor go for arbitration?	-N-A
7.9	If yes, total amount claimed and amount awarded	

Yash Constructions
Signature of the contractor
Proprietor

PART II (To be filled by the department)

8.0 Certified that details given by the contractor in Part - 1 have been verified and found to be correct/have been corrected wherever necessary. Delay is partly / not/ fully attributable to contractor.

0/12/20/9
इ. एस. के. कोचर/Er. S. K/Kochar
महा. अभियन्ता-1./Asstt. Engineer-I
SWD-9/SWD-9, दि. वि. रा. /D.D.A.

Signature of Divisional/Sub Divisional Engineer

9.0 Note : This performance report, duly completed by EE/AE handling the agreement, should be forwarded to reporting officer of corresponding Class of enlistment. The counter signing officer, after the report is duly completed, will forward the report to enlisting authority within two weeks of its receipt from the contractor.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	AE	AE	AE
Reviewing Officer	S.E	S.E	EE	EE	AE
Counter Signing Officer	CE	CE	SE	SE	E.E

Part - III (Serial 1 to 6 are repeat information for proper linkage)

1. Period:
 2. Name & Address of contractor: M/S YASH CONSTRUCTIONS, 303, C-BLOCK L.S.C. VIKAS PURI M.Deli
 3. Class, Category and Enlistment No.: IIIrd
 4. Name & address of enlisting authority: D.D.A. CR.D.
 5. Name of Work: P/L INTERNAL WATER SUPPLY LINE
 6. Name & Address of D.D.A. Division: EE/SWD-9/D.D.A. Central Nursery Sec-5 DWARKA

10.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
10.2	Comments on capability of contractor	
10.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
10.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
10.2.3	Mobilizations of T&P	Outstanding/Very good/Good/Satisfactory/Poor
10.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
10.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor

10.2.6 General Remarks*

Outstanding/Very good/Good/Satisfactory/Poor
 Reporting Officer (Designation & Address)
 इ. एन. क. म. १०८/१०८/२०१०
 सहा. अभियन्ता-१./Asstt. Engineer-I
 ई.ए.१०८/१०८/२०१०/१०८/२०१०

11.1	Quality of work	outstanding/Very good/Good/Satisfactory/Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	outstanding/Very good/Good/Satisfactory/Poor
11.2.2	Financial soundness	outstanding/Very good/Good/Satisfactory/Poor
11.2.3	Mobilizations of T&P	outstanding/Very good/Good/Satisfactory/Poor
11.2.4	Mobilizations of man power	outstanding/Very good/Good/Satisfactory/Poor
11.2.5	General behavior	outstanding/Very good/Good/Satisfactory/Poor

11.2.6. General Remarks*

outstanding/Very good/Good/Satisfactory/Poor

Reviewing Officer (Designation & Address)

सहा. अभियन्ता-१./Asstt. Engineer-I
 दि० दि० मा० नई दिल्ली

(20)

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor
12.2.6	General Remarks*	Outstanding/Very good/Good/Satisfactory/Poor

24.1.11
 Counter Signing Officer (Designation & Address)

*General remarks may include excessive cutting /over writing in tenders, unsubstantiated allegations, misbehavior, theft of Govt. material, responsiveness, litigative mindedness, conduct etc.

✓
ANNEXURE VII
PERFORMANCE REPORT OF WORKS

PART I

(To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para. 19 of enlistment read with Table -I. One copy be submitted to Reporting Officer and other, containing acknowledgement of receipt and seal of office of reporting officer, be submitted to Secretary (CRB))

1. Period: 2008-2009
2. Name & Address of contractor: M/s Yash Constructions, 303, C-Block L.S.C, Vikas Pur, New Delhi - 110018
3. Class, Category and Enlistment No.: IIIrd, B&R
4. Name & address of enlisting authority: D.D.A, C.R.B.
5. Name of Work: D/O LAND AT Vasant Kunj SH- P/L Supply & delivery water line
6. Agreement No.: 19/EE/SWD-4/2008-9/DDA including making connection with existing pipeline
7. Name & Address of Division: S.W.D-4 DDA VASANT KUNJ NEW DELHI

Sl.	Item	
8.1	Estimated Cost/Tender amount	Rs 27,90,243/- / Rs 44,91,100/-
8.2	Stipulated date of Commencement & Completion	28/8/2008 / 28/10/2008
8.3	Percentage progress with date/actual date of completion	29/12/2009
8.4	Gross amount of final bill/work done	Rs 79,75,153/-
8.5	Amount of compensation levied, if any	E.O.T. granted with levy
8.6	Amount of reduced rate items, if any	- Nil -
8.7	Did the contractor go for arbitration ?	- No -
8.8	If yes, total amount claimed and amount awarded	- No -

Signature of the contractor

PART II

(To be filled by the department)

9.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary.

Delay is partly /not/ fully attributable to contractor.

Signature of Divisional Engineer
Sub Divisional Engineer Division No-4
DDA Vasant Kunj

10.0 Note : After submission of Annexure VII by contractor, reporting officer shall write the Report and forward to Reviewing officer within a week's time. Reviewing officer shall then forward the report to the Enlisting authority within a week's time.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	EE	AE	AE
Reviewing Officer	S.E	S.E	SE	EE	EE

Note: The Performance Report shall be countersigned by the respective Chief Engineer also, if the cost of the Work exceeds Rs. One Crore.

ANNEXURE VII

Part - III

(Serial 1 to 7 are repeat information for proper linkage)

1. Period:
2. Name & Address of contractor:
3. Class, Category and Enlistment No.:
4. Name & address of enlisting authority:
5. Name of Work :
6. Agreement No. :
7. Name & Address of Division:

11.1	Quality of work	Outstanding/Very good/Good/ Satisfactory /Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory /Poor
11.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory /Poor
11.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory /Poor
11.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/ Poor
11.2.5	General behavior	Outstanding/Very good/Good/Satisfactory /Poor

AKK
08/02/2011
Assistant Engineer-I
Reporting Officer (Designation and Address)
South Western Division No-4
DDA Vasant Kunj

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behaviour	Outstanding/Very good/Good/Satisfactory/Poor

AKK
08/02/2011
Reviewing Officer (Designation & Address)
Executive Engineer
S.W.D.-4/DDA/Vasant kunj

ANNEXURE VII

Part-IV

[This part needs to be filled up when the cost of the Work is more than Rs. One Crore.]

(Serial 1 to 7 are repeat information for proper linkage)

1. Period: 2008-2009
2. Name & Address of contractor: M/S YASH CONSTRUCTION, 303, C Block
3. Class, Category and Enlistment No.: TIL & B & R - ND-18
4. Name & address of enlisting authority: DDA/C.R.B.P.L. Supt. & Delving
5. Name of Work: DDA/Work of V. K. Puri Stn. - Phase I/Complete construction
6. Agreement No.: 19/DE/SWD-4/2008-09/DDA work order
7. Name & Address of Division: SWD-4/VASANT KUNJ Office Cddly

13.1	Quality of work	Outstanding/Very good/Good/ Satisfactory /Poor
13.2	Comments on capability of contractor	
13.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory /Poor
13.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory /Poor
13.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory /Poor
13.2.4	Mobilizations of man. power	Outstanding/Very good/Good/Satisfactory/ Poor
13.2.5	General behavior	Outstanding/Very good/Good/Satisfactory /Poor

Countersigning Officer (Designation and Address)

9/9/11
Civil Circle-I, DDA
Munirka, New Delhi-67