

(87)

ANNEXURE VII - Page 1

CONFIDENTIAL PERFORMANCE REPORT OF CONTRACTOR (ACRC)

Part I (To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19.0 of enlistment read with Table -I. One copy be submitted to EE/AE and other, containing acknowledgement of receipt and seal of Division/Sub Division office, be submitted to enlisting authority)

1. Period: 2008-2010
2. Name & Address of contractor: M/S Arora Brothers 28 Prage apartment Sec 15 Rohini Delhi-85
3. Class, Category and Enlistment No.: Class IV B&R Civil CRB 16 878 dt 20.12.2005
4. Name & address of enlisting authority: D.D.A.
5. Name of Work: Repair & maintenance of Road in S.H. 11/10/10 at Sector 15 and near Sector 16
6. Name & Address of D.D.A. Division: EE RPD I Deepoli Chok

Sl.	Item	
7.1	Agreement No.	16/EE/RPD I/DDA/2008-10
7.2	Estimated Cost/Tendered amount	Rs 949149 / 724884
7.3	Stipulated date of Commencement & Completion	24/1/2010 to 23/4/2010
7.4	Percentage progress with date/actual date of completion	Work complete on 23/4/2010
7.5	Gross amount of final bill/work done	Rs 788775/-
7.6	Amount of compensation levied, if any	No
7.7	Amount of reduced rate items, if any	No
7.8	Did the contractor go for arbitration ?	No
7.9	If yes, total amount claimed and amount awarded	No

March 1

Signature of the contractor

PART II (To be filled by the department)

8.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary. Delay is partly / not/ fully attributable to contractor.

Duty 12.6.10 AE I/RPD-1

Signature of Divisional/Sub Divisional Engineer

9.0 Note : This performance report, duly completed by EE/AE handling the agreement, should be forwarded to reporting officer of corresponding Class of enlistment. The counter signing officer, after the report is duly completed, will forward the report to enlisting authority within two weeks of its receipt from the contractor.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	AE	AE	AE
Reviewing Officer	S.E	S.E	EE	EE	AE
Counter Signing Officer	CE	CE	SE	SE	E.E

Part - III (Serial 1 to 6 are repeat information for proper linkage)

1. Period: 2009 - 2010
 2. Name & Address of contractor: M/s Arya Brothers 28, Priya Apartment, Sector-14, Rohini, Delhi-110042
 3. Class, Category and Enlistment No.: - Class II, B & R, Civil, CRN No. 878 dated 20-11-2008
 4. Name & address of enlisting authority: RPA
 5. Name of Work: 40 Boundary wall round vacant land at Rajeev Vihar
 6. Name & Address of D.D.A. Division: Near Service Centre at Sec-5, Rohini
 RPD-1/D.D.A. / Rajeev Chowk

10.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
10.2	Comments on capability of contractor	
10.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
10.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
10.2.3	Mobilizations of T&P	Outstanding/Very good/Good/Satisfactory/Poor
10.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
10.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor
10.2.6	General Remarks*	

outstanding/Very good/Good/Satisfactory/Poor

Reporting Officer (Designation and Address)

Any P.E. / RPA
 Asst. Engineer-I
 RPD-1/D.D.A.

11.1	Quality of work	outstanding/Very good/Good/Satisfactory/Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	outstanding/Very good/Good/Satisfactory/Poor
11.2.2	Financial soundness	outstanding/Very good/Good/Satisfactory/Poor
11.2.3	Mobilizations of T&P	outstanding/Very good/Good/Satisfactory/Poor
11.2.4	Mobilizations of man power	outstanding/Very good/Good/Satisfactory/Poor
11.2.5	General behavior	outstanding/Very good/Good/Satisfactory/Poor
11.2.6	General Remarks*	

outstanding/Very good/Good/Satisfactory/Poor

Reviewing Officer (Designation & Address)

Executive Engineer
 Robini Project Division-I
 D.D.A. Delhi-85

(65)

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor
12.2.6	General Remarks*	Outstanding/Very good/Good/Satisfactory/Poor

Counter Signing Officer (Designation)

ई० सुधीर शर्मा

Er. Sudhir Sharma

अधी. ऑफ. / Suptdg. Engineer

परिम. वि. प्र. / Civil Circle-6

दि. वि. प्र. / D.D.A.

*General remarks may include excessive cutting /over writing in tenders, unsubstantiated allegations, misbehavior, theft of Govt. material, irresponsible, litigative mindedness, conduct etc.

11 55

ANNEXURE VII - Page 1

CONFIDENTIAL PERFORMANCE REPORT OF CONTRACTOR (ACRC)

Part I (To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19.0 of enlistment read with Table -I. One copy be submitted to EE/AE and other, containing acknowledgement of receipt and seal of Division/Sub Division office, be submitted to enlisting authority)

1. Period: 2009 - 2010
2. Name & Address of contractor: M/S Argecon 28 Bridge apartment sector 14 Rohini Delhi 85
3. Class, Category and Enlistment No.: Class II Bar A/C CRB No. 878 dt 20.12.2005
4. Name & address of enlisting authority: D.D.A
5. Name of Work: M/o Services under sewer at the junction of 30th R/W road coming from
6. Name & Address of D.D.A. Division: Sector 19 Rohini R.P.D VI - DDA Daboli Chowk Rohini

Sl.	Item	
7.1	Agreement No.	4 EE/RPD 6/DDA/2009/10
7.2	Estimated Cost/Tendered amount	766081 / 682512
7.3	Stipulated date of Commencement & Completion	9.5.2009 & 28.8.2009
7.4	Percentage progress with date/actual date of completion	Work completed 7.8.2009
7.5	Gross amount of final bill/work done	797930
7.6	Amount of compensation levied, if any	No
7.7	Amount of reduced rate items, if any	No
7.8	Did the contractor go for arbitration ?	No
7.9	If yes, total amount claimed and amount awarded	No

Harandey
Signature of the contractor

PART II (To be filled by the department)

8.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary. Delay is partly / not/ fully attributable to contractor.

Signature of Divisional/Sub Divisional Engineer

9.0 Note : This performance report, duly completed by EE/AE handling the agreement, should be forwarded to reporting officer of corresponding class of enlistment. The counter signing officer, after the report is duly completed, will forward the report to enlisting authority within two weeks of its receipt from the contractor.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	AE	AE	AE
Reviewing Officer	S.E	S.E	EE	EE	AE
Counter Signing Officer	CE	CE	SE	SE	E.E

ANNEXURE VII

Part - III (Serial 1 to 6 are repeat information for proper linkage)

1. Period: 2009 - 2010.

2. Name & Address of contractor: M/S Arya Brothers, 28, Priya Apartment,

3. Class, Category and Enlistment No.: Sect-14, Rohini, Delhi - 85.

4. Name & address of enlisting authority: D.D.A. CRB/878 dt 20.12.2005.

5. Name of Work: M/o Services under N.A-II. SH: Imp. of 30m road going from Sandpur

6. Name & Address of D.D.A. Division: RPD-6, D.D.A., Near Deepali Chowk, Sect-3 Rohini.

10.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
10.2	Comments on capability of contractor	
10.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
10.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
10.2.3	Mobilizations of T&P	Outstanding/Very good/Good/Satisfactory/Poor
10.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
10.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor

10.2.6 General Remarks*

outstanding/Very good/Good/Satisfactory/Poor

Reporting Officer (Designation and Address)

11.1	Quality of work	outstanding/Very good/Good/Satisfactory/Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	outstanding/Very good/Good/Satisfactory/Poor
11.2.2	Financial soundness	outstanding/Very good/Good/Satisfactory/Poor
11.2.3	Mobilizations of T&P	outstanding/Very good/Good/Satisfactory/Poor
11.2.4	Mobilizations of man power	outstanding/Very good/Good/Satisfactory/Poor
11.2.5	General behavior	outstanding/Very good/Good/Satisfactory/Poor

11.2.6. General Remarks*

outstanding/Very good/Good/Satisfactory/Poor

Reviewing Officer (Designation & Address)

Executive Engineer
RPD-6, D.D.A.

8/6/2010

64

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor
12.2.6	General Remarks*	Outstanding/Very good/Good/Satisfactory/Poor

Counter Signing Officer (Designation
& Address)

*General remarks may include excessive cutting /over writing in tenders, unsubstantiated allegations, misbehavior, theft of Govt. material, responsiveness, litigative mindedness, conduct etc.

Superintending Engineer
Circle XIV, Rohini
Delhi Dev. Authority