

CONFIDENTIAL.

DELHI DEVELOPMENT AUTHORITY
CIVIL CIRCLE :11: NORTH ZONE.

No.F.1(19)/SE/CC-11/Vol.23/Conf./ 1357

Dated: 22-11-10

To

✓ The Secretary,
C.R.B., Ist Floor,
Vikas Minar, New Delhi.

Secretary, (CRB)
7-80
Dy No
25-11-10
Date

Sub: Maintenance of Completed Scheme under North Zone.
SH: Premixing of Road in 660 LIG incremental Houses in Pocket -6 Sector B-4
Narela.
Agmt.No. 04/EE/ND-9/DDA/09-10.

Please find enclosed herewith the Confidential Performance Report of
Sh.Manoj Kumar Sharma, Houses No.A-109/2, Gali No.5, Shiv Mandir Road, Swaroop
Nagar, Delhi-110042.for revalidation in Class-IV (B and R)F.4(8)/72/05/2005/IV(B&R)
Secy/CRB/877 dated 20.12.2005.

Encl: As stated above.

(Er.Umesh Kumar)
SE,CC-11, DDA.

SECCRB) for na pl
25/11

Shri Hari Mohan J
for na pl
25/11

CONFIDENTIAL PERFORMANCE REPORT OF CONTRACTOR (ACRC)

Part I (To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19.0 of enlistment read with Table -I. One copy be submitted to EE/AE and other, containing acknowledgement of receipt and seal of Division/Sub Division office, be submitted to enlisting authority)

1. Period:

2. Name & Address of contractor: *Sh. Manoj Kumar Sharma H. No. A109/2 Gali No. 5*

3. Class, Category and Enlistment No.: *IV + E, No. F4(8)72 MISC. Shiv Mandir Road Sarinod Nagar Delhi-42*

4. Name & address of enlisting authority: *DDA F-4(8)71/105/15/18/Category IV/Secy./CRD/877 Dt. 20.12.2005*

5. Name of Work/M/O Comp. Scheme under: *N/2 S.A. Prumit Singh Road in 660210, Instrumental*

6. Name & Address of D.D.A. Division: *Houses in Plot 6, Sec. B-4, Naraina.*

N.D-9, Pitampura Near T.V. Tower Delhi-88

Sl.	Item	
7.1	Agreement No.	<i>04/EE/HD-9/DDA/89-10</i>
7.2	Estimated Cost/Tendered amount	<i>Rs. 1348459/RS. 1218385</i>
7.3	Stipulated date of Commencement & Completion	<i>12-7-09 & 19-9-09</i>
7.4	Percentage progress with date/actual date of completion	<i>09-09-2009</i>
7.5	Gross amount of final bill/work done	<i>Rs. 15,25,831/-</i>
7.6	Amount of compensation levied, if any	<i>NIL</i>
7.7	Amount of reduced rate items, if any	<i>NIL</i>
7.8	Did the contractor go for arbitration?	<i>No</i>
7.9	If yes, total amount claimed and amount awarded	<i>N.A.</i>

Signature of the contractor

PART II (To be filled by the department)

8.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary. Delay is partly / not/ fully attributable to contractor.

Signature of the contractor

Signature of Divisional/Sub Divisional Engineer

9.0 Note : This performance report, duly completed by EE/AE handling the agreement, should be forwarded to reporting officer of corresponding Class of enlistment. The counter signing officer, after the report is duly completed, will forward the report to enlisting authority within two weeks of its receipt from the contractor.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	AE	AE	AE
Reviewing Officer	S.E	S.E	EE	EE	AE
Counter Signing Officer	CE	CE	SE	SE	E.E

Part - III (Serial 1 to 6 are repeat information for proper linkage)

1. Period:
2. Name & Address of contractor: *Sh. Manoj Kumar Sharma H. No. A109/2 Gali No. 5 Shree mandir Road*
3. Class, Category and Enlistment No.: *Suranj Nagar Delhi - 110042*
4. Name & address of enlisting authority: *D.D.A.*
5. Name of Work *M/O Comp. Scheme Under N/2 S.H. Primixing of Road in 660 LIG inc. Houses in Pkt-6*
6. Name & Address of D.D.A. Division: *Sec. B-4 Narula.*
North Division - 9 Pitampura Near T.V. Tower Delhi - 110088

10.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
10.2	Comments on capability of contractor	
10.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
10.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
10.2.3	Mobilizations of T&P	Outstanding/Very good/Good/Satisfactory/Poor
10.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
10.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor

10.2.6 General Remarks* outstanding/Very good/Good/Satisfactory/Poor

Reporting Officer (Designation and Address)

11.1	Quality of work	outstanding/Very good/Good/Satisfactory/Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	outstanding/Very good/Good/Satisfactory/Poor
11.2.2	Financial soundness	outstanding/Very good/Good/Satisfactory/Poor
11.2.3	Mobilizations of T&P	outstanding/Very good/Good/Satisfactory/Poor
11.2.4	Mobilizations of man power	outstanding/Very good/Good/Satisfactory/Poor
11.2.5	General behavior	outstanding/Very good/Good/Satisfactory/Poor

11.2.6. General Remarks* outstanding/Very good/Good/Satisfactory/Poor

Reviewing Officer (Designation & Address)

Executive Engineer
North Division No. 9
Delhi Development Authority
Pitampura, Delhi.

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behavior	outstanding/Very good/Good/Satisfactory/Poor
12.2.6	General Remarks*	outstanding/Very good/Good/Satisfactory/Poor

Counter Signing Officer (Designation
& Address)

*General remarks may include excessive cutting /over writing in tenders, unsubstantiated allegations, misbehavior, theft of Govt. material, responsive litigative mindedness, conduct etc.

Suptdg. Engineer
Civil Circle-11
Delhi Development Authority

CONFIDENTIAL.

DELHI DEVELOPMENT AUTHORITY
CIVIL CIRCLE :11: NORTH ZONE.

No.F.1(19)/SE/CC-11/Vol.23/Conf./ 1358

Dated:

22-11-10

To

✓
The Secretary,
C.R.B., 1st Floor,
Vikas Minar, New Delhi.

781

25-11-10

Sub: Maintenance of Completed Scheme under North Zone.
SH: Restoration of existing service like SW Drain, water supply line, sewerage
and road Pocket B-3, B-4 & B-5, Sector -17 Rohini.
Agmt.No. 05/EE/ND-9/DDA/08-09,

Please find enclosed herewith the Confidential Performance Report of
Sh.Manoj Kumar Sharma, Houses No.A-109/2, Gali No.5, Shiv Mandir Road, Swaroop
Nagar, Delhi-110042.for revalidation in Class-IV (B and R)F.4(8)/72/05/2005/IV(B&R)
Secy/CRB/877 dated 20.12.2005.

Encl: As stated above.

(Er.Umesh Kunmar)
SE,CC-11, DDA.

RECORDED for info. & necessary action
25/11

Shri Hemant
from a-please

25/11/10

ANNEXURE VII - Page 1

CONFIDENTIAL PERFORMANCE REPORT OF CONTRACTOR (ACRC)

Part I (To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19.0 of enlistment read with Table -I. One copy be submitted to EE/AE and other, containing acknowledgement of receipt and seal of Division/Sub Division office, be submitted to enlisting authority)

1. Period:

2. Name & Address of contractor: *Sh. Manoj K. Sharma, H.No. A109/2, Gali No. 5 Shiv Mandir Road, Srinagar, Delhi - 110012*

3. Class, Category and Enlistment No.: *IV-A, No. F-4(8)72 MISC. P.T. IV Secy. ICRB/877 dt-20-12-2008*

4. Name & address of enlisting authority: *DDA F-4(8)71/05/05/IV (Secy.)*

5. Name of Work *M/o Comp. Scheme N-2 S.H. Restoration of existing service line assoc. drain, W*

6. Name & Address of D.D.A. Division: *Supply Line, Sewerage and Road, Plot B-3 B-4, B-5, Ex. Engineer North Division 9, Pitampura Near T.V. Tower*

Sl.	Item	
7.1	Agreement No.	<i>05/EE/MD9/DDA/08-09</i>
7.2	Estimated Cost/Tendered amount	<i>Rs. 134011/- to Rs. 1264983/-</i>
7.3	Stipulated date of Commencement & Completion	<i>20-06-08 to 20-09-08</i>
7.4	Percentage progress with date/actual date of completion	<i>20-09-2008</i>
7.5	Gross amount of final bill/work done	<i>Rs. 1644,115/-</i>
7.6	Amount of compensation levied, if any	<i>NIL</i>
7.7	Amount of reduced rate items, if any	<i>NIL</i>
7.8	Did the contractor go for arbitration ?	<i>NO</i>
7.9	If yes, total amount claimed and amount awarded	<i>N/A</i>

[Signature]
Signature of the contractor

PART II (To be filled by the department)

8.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary. Delay is partly / not/ fully attributable to contractor.

[Signature]
Asst. Engineer

Signature of Divisional/Sub Divisional Engineer

9.0 Note : This performance report, duly completed by EE/AE handling the agreement, should be forwarded to reporting officer of corresponding Class of enlistment. The counter signing officer, after the report is duly completed, will forward the report to enlisting authority within two weeks of its receipt from the contractor.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	AE	AE	AE
Reviewing Officer	S.E	S.E	EE	EE	AE
Counter Signing Officer	CE	CE	SE	SE	E.E

Part - III (Serial 1 to 6 are repeat information for proper linkage)

1. Period:

2. Name & Address of contractor: *Sh. Manoj K. Sharma, H.No. A109/2 Gali No. 5 Shiv Mandir Road, Sunoo Nagar Delhi-110042*

3. Class, Category and Enlistment No.:

4. Name & address of enlisting authority: *DDA*

5. Name of Work *M/O Comp. Schem N.2. S.H. Restoration of existing service line as S.W. drain*

6. Name & Address of D.D.A. Division:

Water line, sewerage and Road Plot B-3, B4, B5 sec 17R Ex. Engineer N.D. 9 - Pitampura Near T.V. Tower Delhi-110088

10.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
10.2	Comments on capability of contractor	
10.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
10.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
10.2.3	Mobilizations of T&P	Outstanding/Very good/Good/Satisfactory/Poor
10.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
10.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor

10.2.6 General Remarks*

outstanding/Very good/Good/Satisfactory/Poor

Reporting Officer (Designation and Address) *Ex. Engineer III*

11.1	Quality of work	outstanding/Very good/Good/Satisfactory/Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
11.2.2	Financial soundness	outstanding/Very good/Good/Satisfactory/Poor
11.2.3	Mobilizations of T&P	Outstanding/Very good/Good/Satisfactory/Poor
11.2.4	Mobilizations of man power	outstanding/Very good/Good/Satisfactory/Poor
11.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor

11.2.6. General Remarks*

Outstanding/Very good/Good/Satisfactory/Poor

Reviewing Officer (Designation & Address)

Ex. Engineer
North D.D. No. 9
Delhi Development Authority
Pitampura, Delhi.

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behavior	outstanding/Very good/Good/Satisfactory/Poor
12.2.6	General Remarks*	outstanding/Very good/Good/Satisfactory/Poor

Counter Signing Officer (Designation
& Address)

Suptg. Engineer
Civil Circle-11

*General remarks may include excessive cutting /over writing in tenders, unsubstantiated allegations, misbehavior, theft of Govt. material, responsive litigative mindedness, conduct etc.

Urban Development Authority