

ए० बी० टल्लू

अधीक्षन अभियन्ता (दक्षिणी दिल्ली) परिमण्डल-15

A.B. TALLOO

Superintending Engineer (South Zone) Civil Circle-15 अबद: ठेकेंश्वे वंडी० क्ये. Secretary, (CRB) क्षांत्री संस्पो

दिल्ली विकास प्राधिकरण

DELHI DEVELOPMENT AUTHORITY

Civil Circle-15, Sarita Vihar, Office Complex, New Delhi-76

दूरभाष (कार्यालय) : } 011-26944748

Fax: 011-269444748

E-mail: secc15dda.sv@gmail.com

No. PS/CC-15/ Confd./2009-10

Dated:

To

The Secretary (CRB) Delhi Development Authority Vikas Minar, New Delhi.

Sub Enlistment/Regularisation of Contractor in Class- I

(Civil) in DDA.

N.O.W. Providing additional facilities C/O Mega houses at D-6,

Vasant Kunj.

SH Up-gradation of 476 Houses by providing wardrobe, :-

Kitchen cabinet, cylindrical looking, Mirror curtain rod &

glass etc. in Group-III

Agency M/s. S. N. Malhotra & Sons Agg. No

11/EE/SED-7/DDA/2009-10 :-Tander Amount:-Rs.3,12,63,328/-

D.O.S. 23.11.2009

D.O.C. Work in Progress

The above cited work was inspected by the undersigned on 01.05.2010 accordingly inspection note was issued by this office vide No. F50(648)SED-7/CC-15/DDA/09-10/586 dt. 12.05.2010. Generally the work is being inspected by the Senior Officers very frequently being a Commonwealth Project. The quality of work is satisfactorily. The progress of work achieved so far is satisfactorily and delay in completion of work can not be attributed to him. The case is recommended for Enlistment/Regularisation of Contractor in Class-I (Civil).

Encl: Performance Report submitted By EE/SED-7

> (AB. Talloo) Suptdg. Engineer Civil Circle-15

SOUTH EASTERN DIVISION NO: 7 D.D.A (VASANT KUNJ) N. DELHI.

(50) C48/SEN7 | DDA | 07-10 | 707

18.6.10

TO,

The Suptdg Engineer civil Circle-15/D.D.A. Sarita Vihar, N. Delhi.

subject : Enlistment of contractor in Class-I(Civil)

in DDA.

F4 (8) 80/07/2006/I(B&R) Secy/202 dated 7.4.2010.

In reference to letter mentioned for the above noted subject, it is submitted that the performance report in respect of M/S S.N.Malhotra & Sons, 7/60, Ramesh Nagar, New Delhi-15 is given as per details below:-

	NAME OF WORK AGREEMENT NO:	TENDERED AMOUNT WORK DONE	AS PER AGMT AS PER ACTUAL	AS PER	QUALITY OF WORK
	riding addition		23.11.09	22.4.10	Very good
	houses D-5.		22.11.09		
SH:U 476 prov Kito lock Curr wire	ant Kunj. Jpgradation of houses by viding wardrobe chen, Cylindrica cs, Mirrors, tains roads & ed glass etc in	al		Progress	The work of wardrobe is an urgent nature of work for C.W.C-2010.
	III. t NO.11/EE/SED	:7/DDA/09-10			

EXECUTIVE ENGINEER SOUTH EASTERN DIVISION: 7 D.D.A (VASANT KUNJ) N.DELHI.





दिल्ली मेट्रो रेल कॉर्पेरिशन लि० DELHI METRO RAIL CORPORATION LTD.

(A JOINT VENTURE OF GOVERNMENT OF INDIA AND GOVT. OF DELHI)
Office Of Chief Project Manager/Line-3, Tanwar Park, Near
Sarvodya Balika Vidyalaya/Govt. Boys Senior Secondary
School, Basai Darapur, Ramesh Nagar, New Delhi-110015

DMRC/L-3/L-II/PSRG/138

The Secretary (CRB)
Delhi Development Authority
Contractor's Registration Board
1st Floor, Vikas Minar
New Delhi-110002



Date: 10.01.2007

Sub: Enlistment of contractor in Class - I (B&R) in DDA

Ref: Your Letter No. F 4(8) 80/07/2006/I (B&R)/Secy./797 dated 27.12.2006

Dear Sir,

Please refer your letter dated 27.12.2006 regarding Enlistment of contractor in Class -I (B&R) in DDA of M/s S. N. Malhotra & Sons for the work mentioned below. In this connection as desired, the

information is submitted in the format given below: -

S.No.	Name of work with agreement No.	Gross Amount (Rs.)	Date of Start As Per		Date of Completion As Per		Quality	ЕОТ
			Agreement	Actual	Agreement	Actual	of work	201
1.	Addition/alteration of existing police station building at Rajouri Garden for Delhi MRTS Project Agreement No. CPM/L3/2005-06/3M2/36 Dated: 21.11.2005	21388936/- (including VAT)	24.10.2005	24.10,2005	23.03.2006	07.05.2006	Good	Extensi on of time granted without levy of liquidat ed Damage

Kant Stall

Yours faithfully,

(A.K. Ahuja)

Dy. Chief Engineer/L-3/II

CCRFITTING America

DELHI DEVELOPMENT AUTHORITY CIVIL CIRCLE 15

SARITA VIHAR NEW DELHI-110076

No. PS/cc15/ Misc/ Cons./ 1/3

Dated:-11.10.07

To

The Secretary(CRB), Delhi Development Authority, Vikas Minar, Ist floor, New Delhi. 750 19-10-07

Sub:- Inspection of works executed by M/s S.N.Malhotra & Sons Who has applied for enlistment as Class-I(B&R) in DDA.

Please refer to your letter No. F4(8)80/07/2006(3&R)/Secy./492 dated 7.9.2007 on the subject cited above.

The following works of M/s S.N.Malhotra & Sons have been inspected by the undersigned on 6.10.07 along with Shri Krishan Kumar, SECC17 & Shri N.K.Mittal, SE(P)VI. The report in this respect is as under:-

1.	C/o JSC at F-2 Block (80 seats) & PR	The work was executed between
	Block(160 seats) in Mangolpuri R/C	2001& 2005 and considering the
	NGZ (Agmt.No. EEVI/Plan/TC/01-02/281	time gap, the quality of work
	dt. 27.9.01.	observed satisfactory.
2.	C/o T.C. under Yamuna Action Plan(1)B4	
	block(40 seats)(II)C-1 Block near Ambedkar	
	park(40 seater) single story(III)C-1 Block	-do-
	near Bus stand(40 seater) single story(IV)C-	**
	2 Block near Mandir(40 seater) sultanpuri	
	Najafgarh Zone. W.O.No.	
	EE.XXVIII/TC/2000-01/504 dt. 25.9.01.	
3.	C/o U.G. sump pump and provisisons of	
	water treatment plan etc. i/c civil & electrical	-do-
	works.(Agmt.No.	
	AAI/NAD/IMU/ENGG.(C)/water supply/04-	
	05 dt. 20.6.05	
4.	Addition/alteration of exisiting police station	
	building at Rajouri Garden for Delhi MRTS	-do-
	Project. Agmt.No. CPM/L-3/2005-	
	06/3M2/36 dt. 21.11.05.	

(8.K.Bhatia) Supdtg Engineer Civil Circle-15 (Krishan Kumar) Supdtg. Engineer Civil Circle-17

(N.K.Mittal)

Supdtg. Engineer(P)