

OFFICE OF THE EXECUTIVE ENGINEER
NORTHERN DIVISION No.4:DDA: NARELA

No.F.2(47)/EE/ND-4/DDA/2007/ 932

Dt. 31-7-08

To

The Secretary (CRB),
1st Floor, Vikas Enclave,
D.D.A., I.P.Estate,
New Delhi.

Secretary. (CRB)

5.4.7

Dy No.

01-8-08

Sub:- Enlistment/Renewal of contractor in Class-I (Civil)
in D.D.A.

With reference to your office letter No.F.4(8)80/
5/96/I (B&R) Secy./417 dated 30.7.2008 for the above
mentioned subject, the confirmation report in respect of
M/s Walia Const. Co. is as under:-

S.No.	Name of work with Agreement No.	Gross Amount.	D.O.Start as per Agmt. As per Actual.
1.	2.	3.	4.
1.	Development for Sector A-I to A-4 for Narela Project Phase-I. SH: C/o 20 M. R/W road (Ph-I treatment) in Sector A-I to A-4 at Narela. (Agmt.No.22/EE/ND-4/DDA/2007-08)	Rs. 20986453/- (As on 31/7/08)	28.03.2007 28.08.2007
Dt.of Compln. As per Agmt. As per Actual.	Quality of work.	Whether E.O.T. granted with or without levy.	Remarks
5.	6.	7.	8.
27.02.08 25.06.08	Satisfactory	E.O.T.granted without levy compensation.	Bill not finalised.

C/S
E. R. S. CHOPRA
Superintending Engineer
Civil Circle-XI, DDA
Pitam Pura, Delhi-88

Executive Engineer
N.D.-4:DDA: Narela

OFFICE OF THE EXECUTIVE ENGINEER
NORTHERN DIVISION-12, DDA
DDA OFFICE COMPLEX: NARELA: DELHI

No.F.56(24)A/Cs/ND-12/DDA/ 899

Dt. 31.7.2008

To

The Secretary,
Contractor's Registration Board,
DDA, 1st Floor, Vikas M-nar,
New Delhi.

Secretary (CRB)

548

Dy No

01-8-08

Date

Sub:- Enlistment/renewal of contractor in Class-I(Civil) in DDA.

Please refer to your office letter No.F.4(8)80/5/96/I(B&R) secy./418 dt.30.7.2008 the required report of work performance in respect of M/s Walia Construction Co., 1/757, Near Rehman Building, Naveen Shahdara, Delhi-32 has executed the following work in this division in prescribed format.

1. Name of Work : Dev. of land for J.J. scheme at sector G-8, Narela subcity.
SH:- C/o 24 M R/W road from exiting road of MCD/Slum J.J. deptt. to proposed 60M road R/W for connecting of pkt-I & II under development by DDA.
2. Agreement No. : 40/EE/ND-12/DDA/06-07.
3. Gross Amount : Rs.2,71,90,171/- ✓
4. Dt. of start (As per Agmt.) : 15.10.2006. ✓
5. Dt. of Compl.(As per Agmt.) : 14.4.07. ✓
6. Actual dt. of Compl. : 12.06.2007 ✓
7. Quality of Work : Very Good. ✓
8. E.O.T. : E.O.T. is granted without levy of compensation by competent authority.

CS


E. R. S. CHOPRA
Superintending Engineer
Civil Circle-XI, DDA
Pitam Pura, Delhi-88


विविधारी विलयन
कमरी बंग-12
विविधारी विलयन

☐
☐
☐