

OFFICE OF THE EXECUTIVE ENGINEER
SOUTH EASTERN DIVISION: 8
D.D.A. (KALKAJI) NEW DELHI

No.F.8 (1)/SED: 8/A/DDA/2009-2010/542-43

Dated: 4-4-09


To

The Suptdg. Engineer
CC-15, Sarita Vihar,
New Delhi.

**Subject: Posting details of contracts concluded during
the month of 03/2009 on DDA website.(SED:8)**


This has reference to your letter no.F.7 (Misc) 08/SE/CC-15/3201-04 dated 26.6.2008 on the subject cited above. In this connection the details of contracts decided on the prescribed performa from Col.1 to 14 & work in progress columns 1 to 18 during the month of 03/2009 duly filled have been put on DDA web site. The copy of the same is enclosed.

Encl : As above


(O.P. Dhingra) 4/4/09
EXECUTIVE ENGINEER
SED: 8/DDA


Copy to:-

1. F.O. (SZ)/DDA for kind information along with copy of above details.


EXECUTIVE ENGINEER
SED: 8/DDA

DELHI DEVELOPMENT AUTHORITY
SOUTH EASTERN DIVISION NO: 8
DETAILS OF CONTRACTS CONCLUDED DURING THE MONTH (03/2009)
(CONTRACT DECIDED)

| Tender No. | Item/Nature of work | Mode of tender Enquiry | Date of Publication of NIT | Type of Bidding (Single/ Two Bid System) | Last dt. of receipt of tender | Nos. of tenders recd. | Nos & name of parties qualified after technical evaluation | Whether Contract awarded to lowest tenderer/ Evaluated L1 | Contract No. & Date | Name of Contract | Name of contractor | Value of contract. (Rs.) | Schedule date of completion of supplies contract |
|------------|---------------------|------------------------|----------------------------|--|-------------------------------|-----------------------|--|---|---------------------|------------------|--------------------|--------------------------|--|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 |
| Nil | Nil | Nil | Nil | Nil | Nil | Nil | Nil | Nil | Nil | Nil | Nil | Nil | Nil |



 E.E./SED: 8
 4/4/09

DELHI DEVELOPMENT AUTHORITY
SOUTH EASTERN DIVISION NO: 8
DETAILS OF CONTRACTS CONCLUDED DURING THE MONTH (03/2009)
(WORK IN PROGRESS)

| Tender No. | Item/ Nature of work | Mode of Tender Enquiry | Date of Publication of NIT | Type of Bidding (Single/ Two Bid System) | Last dt. of receipt of tender | Nos. of tenders recd. | Nos & name of parties qualified after technical evaluation | Whether Contract awarded to lowest tenderer/ Evaluated L1 | Contract No. & Date | Name of Contract | Name of contractor | Value of contract. (Rs.) | Schedule date of completion of supplies contract | Actual dt. of start of work | Actual dt. of completion | Reason for delay if any | Remarks |
|-------------------------|----------------------|---|----------------------------|--|-------------------------------|-----------------------|--|---|-------------------------------------|--|--------------------------|--------------------------|--|-----------------------------|--------------------------|--|---------|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 |
| 18/EE/ SED:8/ 2007-2008 | Civil work | Through NIT put on DDA website & various contractors Associations | 10.1.08 | Single bid system | 25.1.08 | 3nos | N.A. | Yes work awarded to lowest tenderer/ Evaluated L1 | 2/EE/SED:8/ 2008-2009 dated 15.4.08 | Upgradation of various villages under civil circle-15/SEZ SH:Repair of peripheral and approach road of tehkhanda village. | M/S Himgiri Construction | 6139805.00 | 19.6.08 | 21.4.08 | 26.3.09 | (i)The work of WBM hindered due to delay in construction of SW drain and sewer pipe line by MCD. (ii)Work delayed due to delay in submission of job mix formula by the agency. (iii)Work delayed due to rainy season | |
| 4/EE/ SED:8/ 2008-2009 | Civil work | Through NIT put on DDA website & various contractors Associations | 19.6.2008 | Single bid system | 11.7.08 | 2 nos | N.A. | Yes work awarded to lowest tenderer/ Evaluated L1 | 7/EE/SED:8/ 2008-2009 18.9.2008 | Acquisition/ protection of DDA land. SH:C/O boundary wall west side at Maidan garhi around Khasra no.4,5,6 to10,26,29,31 to 33min,34min,35,36,793/37-38,39 41to 43,45 to 50, 52,53,55 to 58, 66,68min. | M/S Bansal Const.Co. | 7064120.00 | 27.1.09 | 28.9.08 | Work in progress | Work hindered due land dispute with local residents. | |

DELHI DEVELOPMENT AUTHORITY
SOUTH EASTERN DIVISION NO: 8
DETAILS OF CONTRACTS CONCLUDED DURING THE MONTH (03/2009)
(WORK IN PROGRESS)

| Tender No. | Item/Nature of work | Mode of Tender Enquiry | Date of Publication of NIT | Type of Bidding (Single/ Two Bid System) | Last dt. of receipt of tender | Nos. of tenders recd. | Nos & name of parties qualified after technical evaluation | Whether Contract awarded to lowest tenderer/ Evaluated L1 | Contract No. & Date | Name of Contract | Name of contractor | Value of contract. (Rs.) | Schedule date of completion of supplies contract | Actual dt. of start of work | Actual dt. of completion | Reason for delay if any | Remarks |
|------------------------|---------------------|---|----------------------------|--|-------------------------------|-----------------------|--|---|-------------------------------------|---|----------------------|--------------------------|--|-----------------------------|--------------------------|---|---------|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 |
| 3/EE/ SED:8/ 2008-2009 | Civil work | Through NIT put on DDA website & various contractors Associations | 17.5.08 | Single bid system | 6.6.08 | 4 nos. | N.A. | Yes work awarded to lowest tenderer/ Evaluated L1 | 8/EE/SED:8/ 2008-2009 Dated 22.9.08 | Construction of Community hall near Tehkhand village. | Sh.J.P. Kapoor | 6174680.00 | 28.2.09 | 30.9.08 | work not yet started | Work hindered due to non availability of structural drawings | |
| 8/EE/ SED:8/ 2008-2009 | Civil work | Through NIT put on DDA website & various contractors Associations | 22.8.08 | Single bid system | 5.9.08 | 3 nos. | N.A. | Yes work awarded to lowest tenderer/ Evaluated L1 | 9/EE/SED:8/ 2008-2009 Dated 6.10.08 | D/O land for Aastha Kunj in Distt. Green at Kalkaji. SH:C/O vehicular path from Iscon temple to Nehru Place side road(near DDA site office) | Sh.Manish Kumar Jain | 1151790.00 | 12.12.08 | 13.10.08 | Work in progress | Progress hindered due to change in drawing by planning wing, DDA. | |

DELHI DEVELOPMENT AUTHORITY
SOUTH EASTERN DIVISION NO: 8
DETAILS OF CONTRACTS CONCLUDED DURING THE MONTH (03/2009)
(WORK IN PROGRESS)


| Tender No. | Item/Nature of work | Mode of Tender Enquiry | Date of Publication of NIT | Type of Bidding (Single/Two Bid System) | Last dt. of receipt of tender | Nos. of tenders recd. | Nos & name of parties qualified after technical evaluation | Whether Contract awarded to lowest tenderer/ Evaluated L1 | Contract No. & Date | Name of Contract | Name of contractor | Value of contract. (Rs.) | Schedule date of completion of supplies contract | Actual dt. of start of work | Actual dt. of completion | Reason for delay if any | Remarks |
|-------------------------|---------------------|---|----------------------------|---|-------------------------------|-----------------------|--|---|---------------------------------------|---|--------------------|--------------------------|--|-----------------------------|--------------------------|---|---------|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 |
| 7/EE/ SED:8/ 2008-2009 | Civil work | Through NIT put on DDA website & various contractors Associations | 20.7.08 | Single bid system | 26.8.08 | 4 nos. | N.A. | Yes work awarded to lowest tenderer/ Evaluated L1 | 10/EE/SED:8 2008-2009 Dated 25.10.08 | Acquisition/ Protection of land(fencing of acquired land) SH:Providing & fixing RBT fencing withRCC post around South Asian university at Maidan Garhi. | M/S A.K. Builders | 4408455.00 | 1.2.09 | 2.11.08 | Work in progress | Work held up due to change of alignment by land Management. | |
| 13/EE/ SED:8/ 2008-2009 | Civil work | Through NIT put on DDA website & various contractors Associations | 5.10.08 | Single bid system | 14.10.08 | 4nos | N.A. | Yes work awarded to lowest tenderer/ Evaluated L1 | 11/EE/ SED:8/ 2008-2009 Dated 4.11.08 | D/O land for Aastha Kunj in Distt. Green at Kalkaji. SH:Spreading of dumped earth supplied by DMRC at Aastha Kunj. | Sh.Sandeep Sharma | 753000.00 | 12.12.08 | 13.11.08 | Work in progress | Slow progress due to non supply of adquate earth by DMRC | |

DELHI DEVELOPMENT AUTHORITY
SOUTH EASTERN DIVISION NO: 8
DETAILS OF CONTRACTS CONCLUDED DURING THE MONTH (03/2009)
(WORK IN PROGRESS)

| Tender No. | Item/ Nature of work | Mode of Tender Enquiry | Date of Publication of NIT | Type of Bidding (Single/ Two Bid System) | Last dt. of receipt of tender | Nos. of tenders recd. | Nos & name of parties qualified after technical evaluation | Whether Contract awarded to lowest tenderer/ Evaluated L1 | Contract No. & Date | Name of Contract | Name of contractor | Value of contract. (Rs.) | Schedule date of completion of supplies contract | Actual dt. of start of work | Actual dt. of completion | Reason for delay if any | Remarks |
|-------------------------|----------------------|---|----------------------------|--|-------------------------------|-----------------------|--|---|--|--|---------------------------------------|--------------------------|--|-----------------------------|--------------------------|-------------------------|---------|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 |
| 14/EE/ SED:8/ 2008-2009 | Civil work | Through NIT put on DDA website & various contractors Associations | 5.10.08 | Single bid system | 14.10.08 | 2 nos. | N.A. | Yes work awarded to lowest tenderer/ Evaluated L1 | 12/EE/SED:8 2008-2009 Dated 4.11.08 | D/O land for Aastha Kunj in Distt. Green at Kalkaji. SH:Providing Biological treatment of raw sewage for small tank of size 21m 7mx1.5m in Shambhu Dayal park. | M/S J.M. Enviro Technologies Pvt.Ltd. | 368650.00 | 12.11.09 | 13.11.08 | N.A. | N.A. | |
| 15/EE/ SED:8/ 2008-2009 | Civil work | Through NIT put on DDA website & various contractors Associations | 5.10.08 | Single bid system | 14.10.08 | 3nos | N.A. | Yes work awarded to lowest tenderer/ Evaluated L1 | 13/EE/ SED:8/ 2008-2009 Dated 14.11.08 | D/O land for Aastha Kunj in Distt. Green at Kalkaji. SH:Desilting, cleaning of tanks and submersible pump in Shambhu Dayal park. | M/S Veenus Associates | 362400.00 | 20.11.09 | 21.11.08 | N.A. | N.A. | |

DELHI DEVELOPMENT AUTHORITY
SOUTH EASTERN DIVISION NO: 8
DETAILS OF CONTRACTS CONCLUDED DURING THE MONTH (03/2009)
(WORK IN PROGRESS)

| Tender No. | Item/ Nature of work | Mode of Tender Enquiry | Date of Publication of NIT | Type of Bidding (Single/ Two Bid System) | Last dt. of receipt of tender | Nos. of tenders recd. | Nos & name of parties qualified after technical evaluation | Whether Contract awarded to lowest tenderer/ Evaluated L1 | Contract No. & Date | Name of Contract | Name of contractor | Value of contract. (Rs.) | Schedule date of completion of supplies contract | Actual dt. of start of work | Actual dt. of completion | Reason for delay if any | Remarks |
|-------------------------|----------------------|---|----------------------------|--|-------------------------------|-----------------------|--|---|---|--|-----------------------|--------------------------|--|-----------------------------|--------------------------|--|---------|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 |
| 17/EE/ SED:8/ 2008-2009 | Civil work | Through NIT put on DDA website & various contractors Associations | 5.10.08 | Single bid system | 4.11.08 | 4nos | N.A. | Yes work awarded to lowest tenderer/ Evaluated L1 | 15/EE/ SED:8/ 2008-2009 Dated 3.12.08 | D/O land for Aastha Kunj in Distt. Green at Kalkaji. SH:Providing & fixing ornamental railing in Bus parking area opposite Lotus temple. | Sh.Mahinder Kumar | 774369.00 | 6.2.09 | 7.12.08 | Work in progress | Work could not be completed due to increase in scope of work as per site conditions. | |
| 18/EE/ SED:8/ 2008-2009 | Civil work | Through NIT put on DDA website & various contractors Associations | 12.12.08 | Single bid system | 24.12.08 | 4nos | N.A. | Yes work awarded to lowest tenderer/ Evaluated L1 | 17/EE/ SED:8/ 2008-2009 Dated 23.2.2009 | D/O land for Aastha Kunj in Distt. Green at Kalkaji. SH:Covering of existing under ground raw sewerage and hard drawn wire fabric. | M/S Jaseb Enterprises | 931000.00 | 1.5.2009 | 2.3.09 | N.A. | N.A. | |


 E.E./SED:8 4/14/09