

ANNEXURE VII - Page 1

CONFIDENTIAL PERFORMANCE REPORT OF CONTRACTOR (ACRC)

Part I (To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19.0 of enlistment read with Table -I. One copy be submitted to EE/AE and other, containing acknowledgement of receipt and seal of Division/Sub Division office, be submitted to enlisting authority)

1. Period: 2009-10
2. Name & Address of contractor: m/s Joginder Singh, B-3/37, FF, Sec-16, Rohini
3. Class, Category and Enlistment No.: III, B2R
4. Name & address of enlisting authority:
5. Name of Work N/A Services under NA II Rohini Sh. Premixing of internal roads of Pkt 495 mSec-3 Rohini
6. Name & Address of D.D.A. Division: RPD XI Near JIMS Sec-3, Rohini

Sl.	Item	
7.1	Agreement No.	4/RPD XI/DDA/2009-10
7.2	Estimated Cost/Tendered amount	14,16,623 / 16,56,550/-
7.3	Stipulated date of Commencement & Completion	18/6/09 - 17/8/09
7.4	Percentage progress with date/actual date of completion	10-7-09
7.5	Gross amount of final bill/work done	19,51,778/-
7.6	Amount of compensation levied, if any	N/A
7.7	Amount of reduced rate items, if any	N/A
7.8	Did the contractor go for arbitration ?	N/A
7.9	If yes, total amount claimed and amount awarded	N/A

Jaspreet Singh

Signature of the contractor

PART II (To be filled by the department)

8.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/~~have been corrected~~ wherever necessary. Delay is partly / not/ fully attributable to contractor.

Prav 5/11/10
AE IV RPD XI DDA

Signature of Divisional/Sub Divisional Engineer

9.0 Note : This performance report, duly completed by EE/AE handling the agreement, should be forwarded to reporting officer of corresponding Class of enlistment. The counter signing officer, after the report is duly completed, will forward the report to enlisting authority within two weeks of its receipt from the contractor.

Er. P. K. GUPTA
Assistant Engineer-IV
Rohini Project Division No. 11
Delhi Development Authority

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	AE	AE	AE
Reviewing Officer	S.E	S.E	EE	EE	AE
Counter Signing Officer	CE	CE	SE	SE	E.E

196

ANNEXURE VII

Page 2

Part - III (Serial 1 to 6 are repeat information for proper linkage)

1. Period: 2009-2010
2. Name & Address of contractor: M/s Joginder Singh, B-3/37, 1st Floor, Sector-16
3. Class, Category and Enlistment No.: Rohini Delhi-85
4. Name & address of enlisting authority: TII B/R
5. Name of Work: M/s Services Under N.A. C.R.B. DDA.
6. Name & Address of D.D.A. Division: R.P.D-11/DDA, Sector-23, Rohini, near J.M.S. Sector-3, Rohini

10.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
10.2	Comments on capability of contractor	
10.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
10.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
10.2.3	Mobilizations of T&P	Outstanding/Very good/Good/Satisfactory/Poor
10.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
10.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor

10.2.6 General Remarks* outstanding/Very good/Good/Satisfactory/Poor

Reporting Officer (Designation and Address)

Er. P. K. GUPTA
Assistant Engineer-IV
Rohini Project Division No. 1
Delhi Development Authority

11.1	Quality of work	outstanding/Very good/Good/Satisfactory/Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	outstanding/Very good/Good/Satisfactory/Poor
11.2.2	Financial soundness	outstanding/Very good/Good/Satisfactory/Poor
11.2.3	Mobilizations of T&P	outstanding/Very good/Good/Satisfactory/Poor
11.2.4	Mobilizations of man power	outstanding/Very good/Good/Satisfactory/Poor
11.2.5	General behavior	outstanding/Very good/Good/Satisfactory/Poor

11.2.6. General Remarks* outstanding/Very good/Good/Satisfactory/Poor

Reviewing Officer (Designation & Address)

Er. P. K. GUPTA
Assistant Engineer-IV
Rohini Project Division No. 1
Delhi Development Authority

195

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor
12.2.6	General Remarks*	Outstanding/Very good/Good/Satisfactory/Poor

Counter Signing Officer (Designation & Address) *25/x/x*

*General remarks may include excessive cutting /over writing in tenders, unsubstantiated allegations, misbehavior, theft of Govt. material, responsiveness, litigative mindedness, conduct etc.

207

ANNEXURE VII - Page 1

CONFIDENTIAL PERFORMANCE REPORT OF CONTRACTOR (ACRC)

Part I (To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19.0 of enlistment read with Table -I. One copy be submitted to EE/AE and other, containing acknowledgement of receipt and seal of Division/Sub Division office, be submitted to enlisting authority)

1. Period: 2007-08
2. Name & Address of contractor: M/s Joginder Singh, B-3/37, F.F, Sec-16, Rohini
3. Class, Category and Enlistment No.: III B&R
4. Name & address of enlisting authority: D/o Services Center at Sec-II Rohini Sh. Levelling & cleaning, C/o parks & Dustbin Plc infiltration water supply line 2nd phase road treatment
5. Name of Work: RPD-I, Deepali Chok, Sec-3, Rohini, Delhi
6. Name & Address of D.D.A. Division: RPD-I, Deepali Chok, Sec-3, Rohini, Delhi

Sl.	Item	
7.1	Agreement No.	12/RPD-I/DPA/2007-08
7.2	Estimated Cost/Tendered amount	18,54,913/- 28,69,057/-
7.3	Stipulated date of Commencement & Completion	30/9/07, 29/11/08
7.4	Percentage progress with date/actual date of completion	9/5/08
7.5	Gross amount of final bill/work done	29,21,191/-
7.6	Amount of compensation levied, if any	No
7.7	Amount of reduced rate items, if any	No
7.8	Did the contractor go for arbitration ?	No
7.9	If yes, total amount claimed and amount awarded	No

Signature of the contractor

PART II (To be filled by the department)

8.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary. Delay is partly / not/ fully attributable to contractor.

Signature of Divisional/Sub Divisional Engineer

9.0 Note : This performance report, duly completed by EE/AE handling the agreement, should be forwarded to reporting officer of corresponding Class of enlistment. The counter signing officer, after the report is duly completed, will forward the report to enlisting authority within two weeks of its receipt from the contractor.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	AE	AE	AE
Reviewing Officer	S.E	S.E	EE	EE	AE
Counter Signing Officer	CE	CE	SE	SE	E.E

206

ANNEXURE VII

Page 2

Part - III (Serial 1 to 6 are repeat information for proper linkage)

1. Period: 2007-08
2. Name & Address of contractor: Mrs Jagendra Singh, B-3/37, Ist floor, Sec 16 Rohini
3. Class, Category and Enlistment No.: CLASS-III (BSR)
4. Name & address of enlisting authority: EE/RPD/DA (DDA)
5. Name of Work: Div Service Center at Sec 16 Rohini - St. Leveling - Schessy, 40 Pkts
6. Name & Address of D.D.A. Division: P/L - 5th floor - Sunfilled water supply line & Sec 16 Ph. 1st floor at Road & Postup RPD/DA Rohini, office Capital Rohini

10.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
10.2	Comments on capability of contractor	
10.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
10.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
10.2.3	Mobilizations of T&P	Outstanding/Very good/Good/Satisfactory/Poor
10.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
10.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor

10.2.6 General Remarks*

outstanding/Very good/Good/Satisfactory/Poor
 Reporting Officer (Designation and Address)
 EE/RPD/DA

11.1	Quality of work	outstanding/Very good/Good/Satisfactory/Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	outstanding/Very good/Good/Satisfactory/Poor
11.2.2	Financial soundness	outstanding/Very good/Good/Satisfactory/Poor
11.2.3	Mobilizations of T&P	outstanding/Very good/Good/Satisfactory/Poor
11.2.4	Mobilizations of man power	outstanding/Very good/Good/Satisfactory/Poor
11.2.5	General behavior	outstanding/Very good/Good/Satisfactory/Poor

11.2.6. General Remarks*

outstanding/Very good/Good/Satisfactory/Poor

27/10/10
 EE/RPD/DA

Reviewing Officer (Designation & Address)

205

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor
12.2.6	General Remarks*	Outstanding/Very good/Good/Satisfactory/Poor

Counter Signing Officer (Designation & Address)

*General remarks may include excessive cutting /over writing in tenders, unsubstantiated allegations, misbehavior, theft of Govt. material, responsiveness, litigative mindedness, conduct etc.

203

ANNEXURE VII - Page 1
CONFIDENTIAL PERFORMANCE REPORT OF CONTRACTOR (ACRC)

Part I (To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19.0 of enlistment read with Table -I. One copy be submitted to EE/AE and other, containing acknowledgement of receipt and seal of Division/Sub Division office, be submitted to enlisting authority)

1. Period: 2008-09
2. Name & Address of contractor: M/s Joginder Singh, B-3/37, F.F, Sec-16, Rohini
3. Class, Category and Enlistment No.: III B2R
4. Name & address of enlisting authority: Sh: Ramesh of
5. Name of Work: M/o Completed scheme in Rohini zone under nazul A/c-II. Sh: Ramesh of
6. Name & Address of D.D.A. Division: 24 M R/w Road in Sec-27 E 28 Rohini
RPD-I, Sec-3, Peepalichowk, Delhi

Sl.	Item	
7.1	Agreement No.	7/RPD-I/DDA/2008-09
7.2	Estimated Cost/Tendered amount	11,58,941/10,71,933/-
7.3	Stipulated date of Commencement & Completion	15/7/08, 14/9/08
7.4	Percentage progress with date/actual date of completion	16/1/09
7.5	Gross amount of final bill/work done	16,91,712/-
7.6	Amount of compensation levied, if any	No
7.7	Amount of reduced rate items, if any	No
7.8	Did the contractor go for arbitration?	No
7.9	If yes, total amount claimed and amount awarded	No

Jaspreet K.
Signature of the contractor

PART II (To be filled by the department)

8.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary. Delay is partly / not/ fully attributable to contractor.

125/10/10 B2R/RPD-I/DDA
Signature of Divisional/Sub Divisional Engineer

9.0 Note : This performance report, duly completed by EE/AE handling the agreement, should be forwarded to reporting officer of corresponding Class of enlistment. The counter signing officer, after the report is duly completed, will forward the report to enlisting authority within two weeks of its receipt from the contractor.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	AE	AE	AE
Reviewing Officer	S.E	S.E	EE	EE	AE
Counter Signing Officer	CE	CE	SE	SE	E.E

Part - III (Serial 1 to 6 are repeat information for proper linkage)

1. Period: MIS Jagindar Singh, B-3/37, 1st floor, Sec 16 Rohini
 2. Name & Address of contractor: Class III (BSR)
 3. Class, Category and Enlistment No.: DDA
 4. Name & address of enlisting authority: M/o Capital Scheme IV Rohini, 2nd floor N A K II
 5. Name of Work: S.H. Repair of 24 Mtr road in Sec 25-SR Rohini, Phase II
 6. Name & Address of D.D.A. Division: EE/RPD/DDA, Rohini office Capital Rohini, Delhi

10.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
10.2	Comments on capability of contractor	
10.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
10.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
10.2.3	Mobilizations of T&P	Outstanding/Very good/Good/Satisfactory/Poor
10.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
10.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor

10.2.6 General Remarks* outstanding/Very good/Good/Satisfactory/Poor

Reporting Officer (Designation and Address)

11.1	Quality of work	outstanding/Very good/Good/Satisfactory/Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	outstanding/Very good/Good/Satisfactory/Poor
11.2.2	Financial soundness	outstanding/Very good/Good/Satisfactory/Poor
11.2.3	Mobilizations of T&P	outstanding/Very good/Good/Satisfactory/Poor
11.2.4	Mobilizations of man power	outstanding/Very good/Good/Satisfactory/Poor
11.2.5	General behavior	outstanding/Very good/Good/Satisfactory/Poor

11.2.6. General Remarks* outstanding/Very good/Good/Satisfactory/Poor

Reviewing Officer (Designation & Address)

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor
12.2.6	General Remarks*	Outstanding/Very good/Good/Satisfactory/Poor

Counter Signing Officer (Designation & Address)

*General remarks may include excessive cutting /over writing in tenders, unsubstantiated allegations, misbehavior, theft of Govt. material, responsiveness, litigative mindedness, conduct etc.