S.W D-6/DDA: Dy No 15.3	(DWK)
Date	16/10-

## ANNEXURE VII PERFORMANCE REPORT OF WORKS

#### PART I

(To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19 of enlistment read with Table -I. One copy be submitted to Reporting Officer and other, containing acknowledgement of receipt and seal of office of reporting officer, be submitted to Secretary (CRB))

1. Period: 2008 - 9

2. Name & Address of contractor: Ratech Kumar H.No-119 VPO-Kakedolan.
3. Class, Category and Enlistment No.: W R&R. F40071/18/2007/N (B2R) Stay
4. Name & address of enlisting authority: Bock B. Dff floor Nikas minar DBA
5. Name of Work: SH. Providing a firsting SPRC Cover on open surface
6. Agreement No.: obath in Sec-15 July BRC.
7. Name & Address of Division: EE) 3WO-1/2008-9

EEISUD-61 DWL DDA.

SI.	Item	
8.1	Estimated Cost/Tender amount /0 02	37/2/11/11815/-
8.2	Stipulated date of Commencement& Completion	13/11/08 - 12/12/0
8.3	Percentage progress with date/actual date of completion	11/12/08
8.4	Gross amount of final bill/work done	16 11 087 36 F-
8.5	Amount of compensation levied, if any	
8.6	Amount of reduced rate items, if any	-
8.7	Did the contractor go for arbitration?	
8.8	If yes, total amount claimed and amount awarded	

#### PART II

(To be filled by the department)

Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary.

Delay is partly /not/ fully attributable to contractor.

Signature of Divisional/Sub Divisional Engineer

Note: After submission of Annexure VII by contractor, reporting officer shall write the Report and forward to Reviewing officer within a week's time. Reviewing officer shall then forward the report to the Enlisting authority within a week's time.

Class	1	11	111	IV	V
Reporting Officer	E.E	E.E	EE	ΛE	ΛE
Reviewing Officer	S.E	S.E	SE ·	EE	EE

Note: The Performance Report shall be countersigned by the respective Chief Engineer also, if the cost of the Work exceeds Rs. One Crore.

World from phosper

# ANNEXURE VII

Part – III

(Serial 1 to 7 are repeat information for proper linkage)

2008-09 1. Period: HNO-119 VPO/Kalkoda 2. Name & Address of contractor: Raketh Mumar


11.1	Quality of work - Ou	ork Outstanding/Very good/Good/ Satisfactory /Poor			
11.2	Comments on capability of contractor				
11.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory /Poor			
11.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory /Poor			
11.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory /Poor			
11.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/ Poor			
11.2.5	General behavior	Outstanding/Very good/Good/Satisfactory /Poor			

Reporting Officer (Designation and Additions)

Assistant Engineer-I SWD-6, DDA, Dwarka

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contra	actor
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Qutstanding/Yery good/Good/Satisfactory/Poor
12.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behaviour	Outstanding/Very good/Good/Satisfactory/Poor

Reviewing Office (Designationion Andress) D.D.A., New Delhi



# ANNEXURE VII PERFORMANCE REPORT OF WORKS

#### PART I

(To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19 of enlistment read with Table -I. One copy be submitted to Reporting Officer and other, containing acknowledgement of receipt and seal of office of reporting officer, be submitted to Secretary (CRB))

2008-09 1. Period: 2. Name & Address of contractor: Rokert Kumar H-NO-11 of VPO-Waleddle
3. Class, Category and Enlistment No.: DD B2R F4(8) 71/18/2007/IV (B2R) Secy.
4. Name & address of enlisting authority: DD A, PB Assay Vikes Mikas

5. Name of Work: SH! - Providing & lawing culvert epipes on coossing of 6. Agreement No.: 30/EE/Swo-6/DDH/DWK 2000-09 Done Pull.
7. Name & Address of Division:

FFICHER IDNA I DUIK

	66/3W0-0/PBH/PW	
SI.	Item	1
8.1	Estimated Cost/Tender amount 2491 053/c	1R 21 UB 194 /
8.2	Stipulated date of Commencement& Completion	12/12/08 - 12/2/09
8.3	Percentage progress with date/actual date of completion	11/2/09
8.4	Gross amount of final bill/work done	R30699621
8.5	Amount of compensation levied, if any	2-3
8.6	Amount of reduced rate items, if any	
8.7	Did the contractor go for arbitration?	-
8.8	If yes, total amount claimed and amount awarded	

#### PART II

(To be filled by the department)

Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary.

Delay is partly /not/ fully attributable to contractor.

Signature of Divisional/Sub Divisional Engineer

Note: After submission of Annexure VII by contractor, reporting officer shall write the Report and forward to Reviewing officer within a week's time. Reviewing officer shall then forward the report to the Enlisting authority within a week's time.

Class	I	II	111	IV	V
Reporting Officer	E.E	E.E	EE	AE	AE
Reviewing Officer	S.E	S.E	SE	EE	EE

Note: The Performance Report shall be countersigned by the respective Chief Engineer also, if the cost of the Work exceeds Rs. One Crore.

Weekson from agreement the strong of the str

### ANNEXURE VII

# Part - III

(Serial 1 to 7 are repeat information for proper linkage)

1. Period: つのみ	- o <b>o</b>
2. Name & Address of	contractor: Roleich 1 kumny
3. Class, Category and	Enlistment No.: IV BOR FULD 71/19/2007 IV (BOR) SECY Enlistment No.: IV BOR FULD 71/19/2007 IV (BOR) SECY Enlisting authority: DON BOR CRB IN Play Villus h  OF SOM WHY I CANNOT SOME SEC
4. Name & address of	ilisting authority: DDA BEA CRB IN Play VI FUEL
5. Name of Work: 5r	Bounding a laying convert a pravio su
6. Agreement No.:	on open surface de session sessiones el proposo se privile se proposo se privile se proposo se por ses sur par pull.  Division:
7. Name & Address of	Division: / 3 W D-6 / 2008/ 09
	DIVISION CARE CARE ALL L'ADDA

11.1	Quality of work	outstanding/Very good/Good/ Satisfactory /Poor			
11.2	Comments on capability of contr	Comments on capability of contractor			
11.2.1	Technical proficiency	Outstanding/Very goød/Good/Satisfactory /Poor			
11.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory /Poor			
11.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory /Poor			
11.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/ Poor			
11.2.5	General behavior	Outstanding/Very good/Good/Satisfactory /Poor			

Reporting Officer (Designation and Address)

SWD-6, DDA, Dwarka

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor			
12.2	Comments on capability of contra				
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor			
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor			
12.2.3	Mobilizations of adequate T&P	Qutstanding/Very good/Good/Satisfactory/Poors			
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor			
12.2.5	General behaviour	Outstanding/Very good/Good/: at sherory/Poor			

Reviewing Office below Birdion & Address)
D.D.A., New Delhi



ANNEXURE VII PERFORMANCE REPORT OF WORKS

#### PART I

(To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19 of enlistment read with Table -I. One copy be submitted to Reporting Officer and other, containing acknowledgement of receipt and seal of office of reporting officer, be submitted to Secretary (CRB))

1. Period: 2010 -11

2. Name & Address of contractor: 5h. Raked Karmar, H.No-11a VPO-Karsola 3. Class, Category and Enlistment No.: IF, B&R. F4(D) 71/18/2007/FV/B&R) Su

4. Name & address of enlisting authority: CRB Zet Place Vikas Minar DOA.

5. Name of Work: 5H) - Sewer Connection of toolet Rock of Plate Second From Sever Connection of toolet Rock of Plate Second From Sever Connection of Second Rock of Second R

EE/SWOG/DWK/DAA

SI.	Item	
8.1	Estimated Cost/Tender amount 1252355	Rs 1041686 /t
8.2	Stipulated date of Commencement& Completion	3/12/10 - 2/3/01
8.3	Percentage progress with date/actual date of completion	1131011
8.4	Gross amount of final bill/work done	B1138716/
8.5	Amount of compensation levied, if any	
8.6	Amount of reduced rate items, if any	-
8.7	Did the contractor go for arbitration?	
8.8	If yes, total amount claimed and amount awarded	<del></del>

## PART II

(To be filled by the department)

Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary.

Delay is partly /net/ fully attributable to contractor.

Signature of Divisional/Sub Divisional Engineer Note: After submission of Annexure VII by contractor, reporting

officer shall write the Report and forward to Reviewing officer within a week's time. Reviewing officer shall then forward the report to the Enlisting authority within a

weck's time.

Class	1	II	Ш	IV	V
Reporting Officer	E.E	E.E	EE	ΛE	AE
Reviewing Officer	S.E	S.E	SE	EE	EE

Note: The Performance Report shall be countersigned by the respective Chief Engineer also, if the cost of the Work exceeds Rs. One Crore.

Marked from place

(100)

The second of th

# ANNEXURE VII

## Part - III

(Serial 1 to 7 are repeat information for proper linkage)

	(50.111.107.1101.	spear anormation for proper makage,
1. Perio	d: 2010-11	
2. Name	& Address of contractor:	Raketh Kumas 120201 Cu
3. Class,	, Category and Enlistment No	Taken Manager (B2R) Secy.  D.: IV B2R F4(18) 71/2007 / IV (B2R) Secy.  Drity: B2R CRB IST Plow DI) cas Miner
4. Name	& address of enlisting author	rity: ROR CRA IST PLOVE PULLAR
5. Name	of Work: SH> Segres	tonnection of toilet Block Pht-c See W transpirto maris fewer lever of See 14 Kusum Sarover Public
6. Agree	ment No.: 191 6	11 Camp into mais bewerding of Scely Klush Sarover O
7. Name	& Address of Division:	8 Chord
		10-61 DWW/00A
11.1	Quality of work	Outstanding/Very good/Good/ Satisfactory /Poor

11.1	Quality of work C	outstanding/Very good/Good/ Satisfactory /Poor
.11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory /Poor
11.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory /Poor
11.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory /Poor
11.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
11.2.5	General behavior	Outstanding/Very good/Good/Satisfactory /Poor

Reporting Officer (Designation and Modress)
Assistant EngineerSWD-6, DDA, Dwarka

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Quistanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of adequate T&P	Gutstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behaviour	Outstanding/Very good/Good/Satisfactory/Poor

Reviewing Officer Projection & Address)

D.D.A., New Delhi