


(73)

ANNEXURE - VII

PERFORMANCE REPORT OF WORK

PART - I

S.No.	1
Name of Agency & address	M/s Upadhyay Enterprises C-233, Gali No.-6, Hardevpuri, Shahdara, Delhi-110093.
Name of work	M/o sports complex at Pitampura (Near T.V. Tower)
Sub Head	Improvement of existing Jogging track in sports complex.
Agreement No.	4/EE/ND-5/DDA/2009-10
Date of Start	5/5/2009
Stipulated Date of Completion	4/6/2009
Actual Date of completion	28/10/2009
Reason for delay & compensation levied, if any	E.O.T. granted vide letter no.F.(12)/ DB/ND-5/DDA/221 Dated 22.12.09 without Levy of compensation.
Tendered Amount	Rs. 2,67,500/-
Gross Amount of Completed work	Rs. 3,97,755/-
Net Amount	Rs. 1,86,250/- (1 st Running A/c bill) Rs. 1,19,789/- (2 nd & Final A/c bill)
Name & Designation complete address of the authority for whom the work was done.	Shri J.P.SINGH Executive Engineer/ND-5/DDA Lawrence Road, Delhi.



Contractor's Signature

P.T.O.

ANNEXURE VII
PERFORMANCE REPORT OF WORKS
PART – II

Certified that details given by the contractor in part-I, have been verified and found to be correct/have been corrected wherever necessary.

Delay is partly /not/fully attributable to contractor.


Assistant Engineer - IV
Signature of Assistant Engineer
D.DND-5/DDA

10.0 Note : After submission of Annexure VII by contractor, reporting officer shall write the Report and forward to Reviewing officer within a week's time. Reviewing officer shall then forward the report to the Enlisting authority within a week's time.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	EE	AE	AE
Reviewing Officer	S.E	S.E	SE	EE	EE

Note: The Performance Report shall be countersigned by the respective Chief Engineer also, if the cost of the Work exceeds Rs. One Crore.

ANNEXURE VII

Part - III

(Serial 1 to 7 are repeat information for proper linkage)

1. Period: - 11-7-2006 to 10-7-2011
2. Name & Address of contractor: - M/S UPADHAY ENTERPRISES, C-233 Gali No. 6, H-7ii Shahdara
3. Class, Category and Enlistment No.: E, (B&R), F418) 68/08/2006/V/(B&R) Secy dt 11/7/2006
4. Name & address of enlisting authority: Secy. C.A.B. DDA Vikas Nagar
5. Name of Work: M/o Sports Complex at Pitam Pura S.H. Improvement of Existing Jogging Track in Plot-64
6. Agreement No.: 4/EE/ND5/DDA/2009-10.
7. Name & Address of Division: Executive Engineer N.D-5, DDA
Lawrence Road Delhi

11.1	Quality of work	Outstanding/Very good/Good/ Satisfactory /Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory /Poor
11.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory /Poor
11.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory /Poor
11.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/ Poor
11.2.5	General behavior	Outstanding/Very good/Good/Satisfactory /Poor

Executive Engineer N.D-5
Reporting Officer (Designation and Address)
D.D.A., New Delhi

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behaviour	Outstanding/Very good/Good/Satisfactory/Poor

18/4/11
Reviewing Officer (Designation & Address)
Executive Engineer N.D-5
D.D.A., Delhi-110035

(69)

ANNEXURE - VII

PERFORMANCE REPORT OF WORK

PART - I

S.No.	2
Name of Agency & address	M/s Upadhyay Enterprises C-233, Gali No.-6, Hardevpuri, Shahdara, Delhi-110093.
Name of work	Fencing of vacant land under North Zone
Sub Head	Raising of existing Boundary wall around vacant land in H-4, H-5 Pitampura
Agreement No.	88 /EE/ND-5/DDA/2009-10
Date of Start	30/3/2010
Stipulated Date of Completion	14/5/2010
Actual Date of completion	14/5/2010
Reason for delay & compensation levied, if any	N.A.
Tendered Amount	Rs.1,92,560/-
Gross Amount of Completed work	Rs.2,13,310/-
Net Amount	Rs.1,59,342/-
Name & Designation complete address of the authority for whom the work was done.	Shri J.P.SINGH Executive Engineer/ND-5/DDA Lawrence Road, Delhi.


Contractor's Signature

68

-2-

ANNEXURE VII
PERFORMANCE REPORT OF WORKS
PART – II

Certified that details given by the contractor in part-I, have been verified and found to be correct/have been corrected wherever necessary.

Delay is partly /not/fully attributable to contractor.


Signature of Assistant Engineer
North India Division
D.D.A., New Delhi

10.0 Note : After submission of Annexure VII by contractor, reporting officer shall write the Report and forward to Reviewing officer within a week's time. Reviewing officer shall then forward the report to the Enlisting authority within a week's time.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	EE	AE	AE
Reviewing Officer	S.E	S.E	SE	EE	EE

Note: The Performance Report shall be countersigned by the respective Chief Engineer also, if the cost of the Work exceeds Rs. One Crore.

ANNEXURE VII

Part - III

(Serial 1 to 7 are repeat information for proper linkage)

1. Period: 11-7-2006 to 10-7-2011
2. Name & Address of contractor: - M/s Upadhyay Enterprises, C-233A Kalina 6, H. Puri SHAHDA
3. Class, Category and Enlistment No.: FH(8) 68108/2006/V/(B8R)/Secy/11-7-2006
4. Name & address of enlisting authority: Secy. | C.R.B. | DDA | Vikas Minar
5. Name of Work: Fencing of vacant land under North Zone 5.1st Raising of Existing Bl wall V. Land
6. Agreement No.: 88/E.E./ND-5/DDA/2009-10. H-4, H-5, Pitam Pura
7. Name & Address of Division: Executive Engineer/ND-5/DDA
Lawrence Road Delhi

11.1	Quality of work	Outstanding/Very good/Good/ Satisfactory /Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory /Poor
11.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory /Poor
11.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory /Poor
11.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/ Poor
11.2.5	General behavior	Outstanding/Very good/Good/Satisfactory /Poor

Reporting Officer (Designation and Address)

D.D.A., New Delhi

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behaviour	Outstanding/Very good/Good/Satisfactory/Poor

Reviewing Officer (Designation & Address)