

सिद्धि विनिर्देशन-6/वि. वि. वि.
 वृत्त संख्या... 895
 दिनांक... 23-2-11.

638
 22-2-11

133

ANNEXURE VII PERFORMANCE REPORT OF WORKS

PART I

(To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19 of enlistment read with Table -I. One copy be submitted to Reporting Officer and other, containing acknowledgement of receipt and seal of office of reporting officer, be submitted to Secretary (CRB))

1. Period: 2009-10
2. Name & Address of contractor: M/S J.S. Construction Plot-45, 11/T.B-3/ Sec-16/ Rohini Delhi
3. Class, Category and Enlistment No.: II, Civil & FY(8) 72/mise/ 892-DT03/09/03
4. Name & address of enlisting authority: DDA/contractors registration Board, Ist Floor
5. Name of Work: 40 Multi storied DDA office building at Madhuban Chowk, 10002
6. Agreement No.: 6/2008-09/1A/RPD-2 Zonal External work
7. Name & Address of Division: RPD-2 / DDA office bldg at Madhuban Chowk Rohini Delhi

Sl.	Item	Building work
8.1	Estimated Cost/Tender amount	9763095/10808630-20
8.2	Stipulated date of Commencement & Completion	13/02/09 / 24/5/09
8.3	Percentage progress with date/actual date of completion	100 % 23/02/10
8.4	Gross amount of final bill/work done	1,21,71,490-00
8.5	Amount of compensation levied, if any	M.A
8.6	Amount of reduced rate items, if any	M.A
8.7	Did the contractor go for arbitration ?	M.A
8.8	If yes, total amount claimed and amount awarded	M.A

Signature of the contractor

PART II

(To be filled by the department)

9.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary.

Delay is partly /not/ fully attributable to contractor.

Signature of Divisional/Sub Divisional Engineer

10.0 Note : After submission of Annexure VII by contractor, reporting officer shall write the Report and forward to Reviewing officer within a week's time. Reviewing officer shall then forward the report to the Enlisting authority within a week's time.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	EE	AE	AE
Reviewing Officer	S.E	S.E	SE	EE	EE

Note: The Performance Report shall be countersigned by the respective Chief Engineer also, if the cost of the Work exceeds Rs. One Crore.

23.2-11

The Report of EE is not complete

AE/III
 23/2/11

EE/APP2
 23/2

The report has now been completed please.

SE/CC-6
 23/2-11

ANNEXURE VII

Part - III

(Serial 1 to 7 are repeat information for proper linkage)

1. Period: 2009-10
2. Name & Address of contractor: m/s JS construction, Plot-45, Pkt-B3, Sector-16, Rohini
3. Class, Category and Enlistment No.: II, Civil, F4 (E) 72/misc. / 832 dt 3.9.03
4. Name & address of enlisting authority: DDA controls Registration Board
5. Name of Work : 40 multi-storied DDA office bldg at madhuban Chowk, Rohini
6. Agreement No.: 06/2008-09/8/ RPD-2
7. Name & Address of Division: RPD-2, DDA office building, madhuban Chowk.

11.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
11.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
11.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
11.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
11.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor

Reporting Officer (Designation and Address)

Executive Engineer
Rohini Project Division-2
Delhi Development Authority

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behaviour	Outstanding/Very good/Good/Satisfactory/Poor

Reviewing Officer (Designation & Address)

SE/CC-6
DDA office building
madhuban Chowk
Rohini

ANNEXURE VII

Part - IV

[This part needs to be filled up when the cost of the Work is more than Rs. One Crore.]

(Serial 1 to 7 are repeat information for proper linkage)

1. Period: - - - - - 2009-10
2. Name & Address of contractor: M/S J.S. Construction, plot-45, Pocket-B3, Sector-16, Rohini
3. Class, Category and Enlistment No.: II, Civil, F.4(8)72/Misc/892 dt 3.9.03
4. Name & address of enlisting authority: DDA Contractors Registration Board, Vikas Sadan, N. Delhi
5. Name of Work: c/o multi storeyed DDA office building at madhuban chowk Rohini
6. Agreement No.: 06/2008-09/A/RPD-2
7. Name & Address of Division: RPD-2, DDA office Building, madhuban chowk, Rohini

13.1	Quality of work	Outstanding/Very good/Good/ Satisfactory /Poor
13.2	Comments on capability of contractor	
13.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory /Poor
13.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory /Poor
13.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory /Poor
13.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/ Poor
13.2.5	General behavior	Outstanding/Very good/Good/Satisfactory /Poor

[Signature]

Countersigning Officer (Designation and Address)

ई० आर. के. अग्रवाल
मुख्य अभियन्ता (सिविल)/वि.प्र.प्र.
मधुबन चौक, दिल्ली-110085

178

ANNEXURE VII
PERFORMANCE REPORT OF WORKS

PART I

(To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19 of enlistment read with Table -I. One copy be submitted to Reporting Officer and other, containing acknowledgement of receipt and seal of office of reporting officer, be submitted to Secretary (CRB))

1. Period: 2009-10
2. Name & Address of contractor: mis S S construction, Plot-45, PKT-B-3, Sec-16 Rohini Delhi
3. Class, Category and Enlistment No.: II civil, F4(B)72/misc/AE-V/D/Secy/CRB/892
4. Name & address of enlisting authority: PDA contractor's Registration board, Ist Floor, Vikas Nagar, New Delhi
5. Name of Work: 46 Convenient Shopping center of Sec-18B Dwarka Phase-II
6. Agreement No.: 38/RE/WD-6/DDA/2008-09
7. Name & Address of Division: WD-6 DDA Manglupuri Dook New Delhi

Sl.	Item	
8.1	Estimated Cost/Tender amount	Building work 6504.059/78,331.64 cro
8.2	Stipulated date of Commencement & Completion	21/01/09 23/01/10
8.3	Percentage progress with date/actual date of completion	100% 22/12/10 4/1/11
8.4	Gross amount of final bill/work done	88000.50=62
8.5	Amount of compensation levied, if any	M.A
8.6	Amount of reduced rate items, if any	M.A
8.7	Did the contractor go for arbitration?	M.A
8.8	If yes, total amount claimed and amount awarded	M.A

Signature of the contractor

PART II

(To be filled by the department)

9.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary.


Delay is partly /not/ fully attributable to contractor.

Signature of Divisional/Sub Divisional Engineer

10.0 Note : After submission of Annexure VII by contractor reporting officer shall write the Report and forward to Reviewing officer within a week's time. Reviewing officer shall then forward the report to the Enlisting authority within a week's time.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	EE	AE	AE
Reviewing Officer	S.E	S.E	SE	EE	EE

Note: The Performance Report shall be countersigned by the respective Chief Engineer also, if the cost of the Work exceeds Rs. One Crore.



128

ANNEXURE VII

Part - III

(Serial 1 to 7 are repeat information for proper linkage)

1. Period: 2009-10
2. Name & Address of contractor: M/s J.S. Constr. Co, Plot No. 45, Pkt-B-3 Sector-16, Rohini, ND-85
3. Class, Category and Enlistment No.: Class-D (B & R) F4(8) T2/ misc/ A-IV/II/ Secy. / CRB/892
4. Name & address of enlisting authority: DDA Contractor Registration Board, 1st floor, Vikas Nagar, at-3/09/03
5. Name of Work: 40 CSC of Sector-18B Dwarka Phase-II
6. Agreement No.: 38/EE/WD-6/DDA/2008-09
7. Name & Address of Division: WD-6, DDA Project Office, Mangla Puri, New Delhi
Actual Dt. of Completion on 4.01.2011

11.1	Quality of work	Outstanding/Very good/Good/ Satisfactory /Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory /Poor
11.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory /Poor
11.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory /Poor
11.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/ Poor
11.2.5	General behavior	Outstanding/Very good/Good/Satisfactory /Poor

Reporting Officer (Designation and Address)

Executive Engineer
Western Division-6
D.D.A., New Delhi

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behaviour	Outstanding/Very good/Good/Satisfactory/Poor

Reviewing Officer (Designation & Address)

Er. Lal Chaudhary
Suptg. Engineer
C. C-13/ Pwk., DDA