

OFFICE OF THE EXECUTIVE ENGINEER
SOUTH EASTERN DIVISION: 8, DDA
POCKET A-14 KALKAJI EXTN
NEW DELHI-110019
Tel No.29986180

No.F.8 (1)/SED: 8/A/DDA/2010-2011/1790-91

Dated: 02/08/10

To

The Suptdg. Engineer
CC-1, Munirka,
New Delhi.

Subject: Posting details of contracts concluded during the month of 07/2010 on DDA website.(SED:8)

This has reference to letter no.F.7 (Misc) 08/SE/CC-15/3201-04 dated 26.6.2008 on the subject cited above. In this connection the details of contracts decided on the prescribed performa from Col.1 to 14 & work in progress columns 1 to 18 during the month of 07/2010 duly filled have been put on DDA web site. The copy of the same is enclosed.

Encl : As above

Anil Goyal
2/8/10
(Anil Goyal)

EXECUTIVE ENGINEER
SED: 8/DDA

Copy to:-

1. F.O. (SZ)/DDA for kind information along with copy of above details.

Anil Goyal
2/8/10
EXECUTIVE ENGINEER
SED: 8/DDA

DELHI DEVELOPMENT AUTHORITY
SOUTH EASTERN DIVISION NO: 8
DETAILS OF CONTRACTS CONCLUDED DURING THE MONTH (07/2010)
(CONTRACT DECIDED)

| Tender No. | Item/ Nature of work | Mode of tender Enquiry | Date of Publication of NIT | Type of Bidding (Single/ Two Bid System) | Last dt. of receipt of tender | Nos. of tenders recd. | Nos & name of parties qualified after technical evaluation | Whether Contract awarded to lowest tenderer/ Evaluated L1 | Contract No. & Date | Name of Contract | Name of contractor | Value of contract. (Rs.) | Schedule date of comple tion of supplies contract |
|------------|----------------------|------------------------|----------------------------|--|-------------------------------|-----------------------|--|---|---------------------|------------------|--------------------|--------------------------|---|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 |
| Nil | Nil | Nil | Nil | Nil | Nil | Nil | Nil | Nil | Nil | Nil | Nil | Nil | Nil |

E.E./SED: 8/DDA

Page 1

DELHI DEVELOPMENT AUTHORITY
SOUTH EASTERN DIVISION NO: 8
DETAILS OF CONTRACTS CONCLUDED DURING THE MONTH (07/2010)
(WORK IN PROGRESS)

| Tender No. | Item/ Nature of work | Mode of Tender Enquiry | Date of Publication of NIT | Type of Bidding (Single/ Two Bid System) | Last dt. of receipt of tender | Nos. of tenders recd. | Nos & name of parties qualified after technical evaluation | Whether Contract awarded to lowest tenderer/ Evaluated L1 | Contract No. & Date | Name of Contract | Name of contractor | Value of contract. (Rs.) | Schedule date of completion of supplies contract | Actual dt. of start of work | Actual dt. of completion | Reason for delay if any | Remarks |
|-------------------------|----------------------|---|----------------------------|--|-------------------------------|-----------------------|--|---|---------------------------------------|---|-----------------------|--------------------------|--|-----------------------------|--------------------------|--|---------|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 |
| 3/EE/ SED:8/ 2008-2009 | Civil work | Through NIT put on DDA website & various contractors Associations | 17.5.08 | Single bid system | 6.6.08 | 4 nos. | N.A. | Yes work awarded to lowest tenderer/ Evaluated L1 | 8/EE/SED:8/ 2008-2009 Dated 22.9.08 | Construction of Community hall near Tehkhand village. | Sh.J.P. Kapoor | 6174680.00 | 28.2.09 | 30.9.08 | work not yet started | Work hindered due to non availability of structural drawings | |
| 20/EE/ SED:8/ 2008-2009 | Civil work | Through NIT put on DDA website & various contractors Associations | 29.4.09 | Single bid system | 27.5.09 | 6nos | N.A. | Yes work awarded to lowest tenderer/ Evaluated L1 | 2/EE/SED:8/ 2009-2010 Dated 27.7.2009 | Construction of Community Hall cum reading room in pocket-9 in Lajpat Nagar-IV (MOR land) | M/S Gaur Construction | 5581090.00 | 2.3.2010 | 3.8.09 | Work in progress | Due to non availability of structural drawings. | |

DELHI DEVELOPMENT AUTHORITY
SOUTH EASTERN DIVISION NO: 8
DETAILS OF CONTRACTS CONCLUDED DURING THE MONTH (07/2010)
(WORK IN PROGRESS)

| Tender No. | Item/ Nature of work | Mode of Tender Enquiry | Date of Publication of NIT | Type of Bidding (Single/ Two Bid System) | Last dt. of receipt of tender | Nos. of tenders recd. | Nos & name of parties qualified after technical evaluation | Whether Contract awarded to lowest tenderer/ Evaluated L1 | Contract No. & Date | Name of Contract | Name of contractor | Value of contract. (Rs.) | Schedule date of completion of supplies contract | Actual dt. of start of work | Actual dt. of completion | Reason for delay if any | Remarks |
|-------------------------|----------------------|---|----------------------------|--|-------------------------------|-----------------------|--|---|---------------------------------------|--|-------------------------------------|--------------------------|--|-----------------------------|--------------------------|-------------------------|---------|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 |
| 10/EE/ SED:8/ 2009-2010 | Civil work | Through NIT put on DDA website & various contractors Associations | N.A. | Single bid system | 17.2.10 | 2nos | N.A. | Yes work awarded to lowest tenderer/ Evaluated L1 | 8/EE/SED:8/ 2009-2010 dated 18.3.2010 | M/O scheme under N/A-II (SEZ) SH:Providing Biological treatment of raw sewage for small tank of size 21mx7mx 1.5m in Shambhu Dayal park. | M/S JM Enviro Technologies Pvt.Ltd. | 448950.00 | 21.3.11 | 22.3.10 | Work in progress | N.A. | |
| 9/EE/ SED:8/ 2009-2010 | Civil work | Through NIT put on DDA website & various contractors Associations | N.A. | Single bid system | 17.2.10 | 4nos | N.A. | Yes work awarded to lowest tenderer/ Evaluated L1 | 1/EE/SED:8/ 2010-1011 dated 26.4.2010 | M/O scheme under N/A-II (SEZ) SH:Desilting, cleaning of tanks and submersible pump in Shambhu Dayal park. | M/S Sumaiya Enterprises | 128760.00 | 3.5.2011 | 4.5.2010 | Work in progress | N.A. | |

DELHI DEVELOPMENT AUTHORITY
SOUTH EASTERN DIVISION NO: 8
DETAILS OF CONTRACTS CONCLUDED DURING THE MONTH (07/2010)
(WORK IN PROGRESS)


| Tender No. | Item/ Nature of work | Mode of Tender Enquiry | Date of Publication of NIT | Type of Bidding (Single/ Two Bid System) | Last dt. of receipt of tender | Nos. of tenders recd. | Nos & name of parties qualified after technical evaluation | Whether Contract awarded to lowest tenderer/ Evaluated L1 | Contract No. & Date | Name of Contract | Name of contractor | Value of contract. (Rs.) | Schedule date of completion of supplies contract | Actual dt. of start of work | Actual dt. of completion | Reason for delay if any | Remarks |
|------------------------|----------------------|--|----------------------------|--|-------------------------------|-----------------------|--|---|-----------------------|--|------------------------------|--------------------------|--|-----------------------------|--------------------------|-------------------------|---------|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 |
| 4/EE/ SED:8/ 2009-2010 | Civil work | Through NIT put on DDA website, New papers, e-tendering and various contractors Associations | 10.11.09 | Two bid System | 2.12.09 | 7nos | 6 nos M/S Bahl Bldrs M/S Globe Civil Proj. M/S JMC M/S N.N. & Co. M/S Odeon Bldrs (P) Ltd. M/S Winner Const.(P) Ltd. | Yes work awarded to lowest tenderer/ Evaluated L1 | 2/EE/SED:8/ 2010-2011 | C/O 362 (268 MIG+94LIG multistoreyed and 4 storeyed houses i/c basement,int. and ext. dev. Tubewells and int.electrification complete at Vasant Kunj on Mehrauli-Mahipalpur road New Delhi | M/S Odeon Builders Pvt. Ltd. | 389753821.00 | 19.5.2012 | 20.5.2010 | N.A. | N.A. | |

DELHI DEVELOPMENT AUTHORITY
SOUTH EASTERN DIVISION NO: 8
DETAILS OF CONTRACTS CONCLUDED DURING THE MONTH (07/2010)
(WORK IN PROGRESS)

| Tender No. | Item/ Nature of work | Mode of Tender Enquiry | Date of Publication of NIT | Type of Bidding (Single/ Two Bid System) | Last dt. of receipt of tender | Nos. of tenders, recd. | Nos & name of parties qualified after technical evaluation | Whether Contract awarded to lowest tenderer/ Evaluated L1 | Contract No. & Date | Name of Contract | Name of contractor | Value of contract. (Rs.) | Schedule date of completion of supplies contract | Actual dt. of start of work | Actual dt. of completion | Reason for delay if any | Remarks |
|-----------------------|----------------------|--|----------------------------|--|-------------------------------|------------------------|--|---|----------------------|--|-----------------------------|--------------------------|--|-----------------------------|--------------------------|-------------------------|---------|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 |
| 22/EE/SWD-1/2009-2010 | Civil work | Through NIT put on DDA website, New papers, & various contractors Associations | <u>28.8.09</u> 14.11.09 | Tow bid System | <u>19.9.09</u> 25.11.09 | 7nos | 7 nos M/S BCC Developer M/S Aries Const. M/S Ved Prakash M/S Roshan Real Estate M/S Best Buildwell Pvt.Ltd. M/S Aadhar Stumbh M/S Gahoi Builders Ltd. | Yes work awarded to lowest tenderer/ Evaluated L1 | 3/EE/SED:8/2010-2011 | Part-B Cluster-IV C/O 209 HIG Houses (Balance work) at the risk and cost of M/S Larsen & Toubro Ltd. | M/S Best Buildwell Pvt.Ltd. | 306283201.00 | 29.5.2012 | 30.5.2010 | N.A. | N.A. | |

DELHI DEVELOPMENT AUTHORITY
SOUTH EASTERN DIVISION NO: 8
DETAILS OF CONTRACTS CONCLUDED DURING THE MONTH (07/2010)
(WORK IN PROGRESS)

| Tender No. | Item/ Nature of work | Mode of Tender Enquiry | Date of Publication of NIT | Type of Bidding (Single/ Two Bid System) | Last dt. of receipt of tender | Nos. of tenders recd. | Nos & name of parties qualified after technical evaluation | Whether Contract awarded to lowest tenderer/ Evaluated L1 | Contract No. & Date | Name of Contract | Name of contractor | Value of contract. (Rs.) | Schedule date of completion of supplies contract | Actual dt. of start of work | Actual dt. of completion | Reason for delay if any | Remarks |
|-------------------------|----------------------|---|----------------------------|--|-------------------------------|-----------------------|--|---|-----------------------|---|------------------------|--------------------------|--|-----------------------------|--------------------------|-------------------------|---------|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 |
| 12/EE/ SED:8/ 2009-2010 | Civil work | Through NIT put on DDA website & various contractors Associations | 13.3.2010 | Single bid system | 21.4.2010 | 9 nos. | N.A. | Yes work awarded to lowest tenderer/ Evaluated L1 | 4/EE/SED:8/ 2010-2011 | Acquisition/ Protection of land (Fencing of acquired land) SH:Construction of R.R. masonry wall in Mahipalpur | Sh.Rewat Singh Chauhan | 529310.00 | 7.8.2010 | 24.6.10 | Work in progress | N.A. | |


 E.E./SED:8
 21/8/2010