

OFFICE OF THE EXECUTIVE ENGINEER
SOUTH EASTERN DIVISION: 8
D.D.A. NEAR POCKET A-14 KALKAJI EXTN
NEW DELHI-110019
Tel No.29986180

No.F.8 (1)/SED: 8/A/DDA/2009-2010/ 2160-61

Dated: 3/10/09

To

The Suptdg. Engineer
CC-1, Munirka,
New Delhi.

**Subject: Posting details of contracts concluded during
the month of 09/2009 on DDA website.(SED:8)**

This has reference to your letter no.F.7 (Misc) 08/SE/CC-15/3201-04 dated 26.6.2008 on the subject cited above. In this connection the details of contracts decided on the prescribed performa from Col.1 to 14 & work in progress columns 1 to 18 during the month of 09/2009 duly filled have been put on DDA web site. The copy of the same is enclosed.

Encl : As above

Copy to:-

1. F.O. (SZ)/DDA for kind information along with copy of above details.

Anil Goyal
3/10/09
(Anil Goyal)
EXECUTIVE ENGINEER
SED: 8/DDA
Anil Goyal
3/10/09
EXECUTIVE ENGINEER
SED: 8/DDA

DELHI DEVELOPMENT AUTHORITY
SOUTH EASTERN DIVISION NO: 8
DETAILS OF CONTRACTS CONCLUDED DURING THE MONTH (09/2009)
(CONTRACT DECIDED)

Tender No.	Item/ Nature of work	Mode of tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/ Two Bid System)	Last dt. of receipt of tender	Nos. of tenders recd.	Nos & name of parties qualified after technical evaluation	Whether Contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contract	Name of contractor	Value of contract. (Rs.)	Schedule date of completion of supplies contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14
Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil

3/10/09
E.E./SED: 8

DELHI DEVELOPMENT AUTHORITY
SOUTH EASTERN DIVISION NO: 8
DETAILS OF CONTRACTS CONCLUDED DURING THE MONTH (09/2009)
(WORK IN PROGRESS)


Tender No.	Item/ Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/ Two Bid System)	Last dt. of receipt of tender	Nos. of tenders recd.	Nos & name of parties qualified after technical evaluation	Whether Contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contract	Name of contractor	Value of contract. (Rs.)	Schedule date of completion of supplies contract	Actual dt. of start of work	Actual dt. of completion	Reason for delay if any	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
4/EE/ SED:8/ 2008-2009	Civil work	Through NIT put on DDA website & various contractors Associations	19.6.2008	Single bid system	11.7.08	2 nos	N.A.	Yes work awarded to lowest tenderer/ Evaluated L1	7/EE/SED:8/ 2008-2009 18.9.2008	Acquisition/ protection of DDA land. SH:C/O boundary wall west side at Maidan garhi around Khasra no.4,5,6 to10,26,29,31 to 33min,34min,35, 36,793/37-38,39 41to 43,45 to 50, 52,53,55 to 58, 66,68min.	M/S Bansal Const Co.	7064120.00	27.1.09	28.9.08	Work in progress	Work hindered due land dispute with local residents.	
3/EE/ SED:8/ 2008-2009	Civil work	Through NIT put on DDA website & various contractors Associations	17.5.08	Single bid system	6.6.08	4 nos.	N.A.	Yes work awarded to lowest tenderer/ Evaluated L1	8/EE/SED:8/ 2008-2009 Dated 22.9.08	Construction of Community hall near Tehkhand village.	Sh.J.P. Kapoor	6174680.00	28.2.09	30.9.08	work not yet started	Work hindered due to non availability of structural drawings	

DELHI DEVELOPMENT AUTHORITY
SOUTH EASTERN DIVISION NO: 8
DETAILS OF CONTRACTS CONCLUDED DURING THE MONTH (09/2009)
(WORK IN PROGRESS)

Tender No.	Item/ Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/ Two Bid System)	Last dt. of receipt of tender	Nos. of tenders recd.	Nos & name of parties qualified after technical evaluation	Whether Contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contract	Name of contractor	Value of contract. (Rs.)	Schedule date of completion of supplies contract	Actual dt. of start of work	Actual dt. of completion	Reason for delay if any	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
7/EE/ SED:8/ 2008-2009	Civil work	Through NIT put on DDA website & various contractors Associations	20.7.08	Single bid system	26.8.08	4 nos.	N.A.	Yes work awarded to lowest tenderer/ Evaluated L1	10/EE/SED:8 2008-2009 Dated 25.10.08	Acquisition/ Protection of land(fencing of acquired land) SH:Providing & fixing RBT fencing withRCC post around South Asian university at Maidan Garhi.	M/S A.K. Builders	4408455.00	1.2.09	2.11.08	Work in progress	Progress hindered due to change of alignment by land Management.	
14/EE/ SED:8/ 2008-2009	Civil work	Through NIT put on DDA website & various contractors Associations	5.10.08	Single bid system	14.10.08	2 nos.	N.A.	Yes work awarded to lowest tenderer/ Evaluated L1	12/EE/SED:8 2008-2009 Dated 4.11.08	D/O land for Aastha Kunj in Distt. Green at Kalkaji. SH:Providing Biological treatment of raw sewage for small tank of size 21m 7mx1.5m in Shambhu Dayal park.	M/S J.M. Enviro Technologies Pvt.Ltd.	368650.00	12.11.09	13.11.08	N.A.	N.A.	

DELHI DEVELOPMENT AUTHORITY
SOUTH EASTERN DIVISION NO: 8
DETAILS OF CONTRACTS CONCLUDED DURING THE MONTH (09/2009)
(WORK IN PROGRESS)

Tender No.	Item/ Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/ Two Bid System)	Last dt. of receipt of tender	Nos. of tenders recd.	Nos & name of parties qualified after technical evaluation	Whether Contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contract	Name of contractor	Value of contract. (Rs.)	Schedule date of completion of supplies contract	Actual dt. of start of work	Actual dt. of completion	Reason for delay if any	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
15/EE/ SED:8/ 2008-2009	Civil work	Through NIT put on DDA website & various contractors Associations	5.10.08	Single bid system	14.10.08	3nos	N.A.	Yes work awarded to lowest tenderer/ Evaluated L1	13/EE/ SED:8/ 2008-2009 Dated 14.11.08	D/O land for Aastha Kunj in Distt. Green at Kalkaji. SH:Desilting, cleaning of tanks and submersible pump in Shambhu Dayal park.	M/S Veenus Associates	362400.00	20.11.09	21.11.08	N.A.	N.A.	
20/EE/ SED:8/ 2008-2009	Civil work	Through NIT put on DDA website & various contractors Associations	29.4.09	Single bid system	27.5.09	6nos	N.A.	Yes work awarded to lowest tenderer/ Evaluated L1	-	Construction of Community Hall cum reading room in pocket-9 in Lajpat Nagar-IV (MOR land)	M/S Gaur Construction	5581090.00	2.3.10	3.8.09	N.A.	N.A.	

E.E./SED:8

Page 3