

**DELHI DEVELOPMENT AUTHORITY**  
**EM's SECRETARIAT**

No. EM 5(2)89/Vijender Gupta MLA/ 2672

Date: 1/6/17

**Minutes of the Meeting**

A review meeting on the issues raised by Sh. Vijender Gupta, MLA was held on 31.05.2017 at 04.00 PM in E.M.'s chamber, Vikas Sadan, under the chairmanship of E.M./DDA. The list of the officers who attended the meeting is enclosed as **Annexure 'A'**. The following issues were reviewed and decisions were taken as under:-

**(1) Issue No.1 – Cleaning of vacant plots/ Removal of Jungle Grass and Garbage & Providing boundary wall in Sec-7,8,9,13,14, Prashant Vihar, 15, 18, 19, Suraj Park etc. of Rohini Assembly.**

CE(R) informed that tenders are being called to remove the malba, jungle grass & garbage, etc. from the vacant plots under the jurisdiction as & when required.

**(2) Issue No.2- Development of Parks with public conveniences in sports field/ large parks of Rohini and their maintenance.**

CE(R) informed that the work of toilet blocks in various parks have been completed & the inauguration date is fixed as under:

**Inauguration of the toilets**

S.No	Position of toilet	Inauguration of the toilets
1.	(i) Park opposite Bhagwati hospital, Sector-13, Rohini.	01.06.2017 at 8.00 AM
2.	(i) Dayanand Vatika, Sector-13, Rohini. (ii) Chitragupt Distt. Park, Sector-14, Rohini.	04.06.2017 at 8.00 AM 04.06.2017 at 9.00 AM
3.	(i) Play field, Sector-15, Rohini. (ii) Baba Wala Bagh, Sector-19, Rohini.	05.06.2017 at 8.00 AM 05.06.2017 at 9.00 AM
4.	(i) NHP Pocket-D-16, Sector-7, Rohini. (ii) Park Pocket-D-11, Sector-7, Rohini.	07.06.2017 at 8.00 AM 07.06.2017 at 9.00 AM

In balance 7 no of toilets, the work of sewer, water, electricity connection have been completed except in 3 no. of parks noted below where water and electricity connections will be completed by 10.06.2017.

- (1) Distt. Park Avantika, Sector-1, Rohini.
- (2) Park & Playground, Sector-16, Rohini.

(3) Plantation & woodland Sector 11, Rohini.

**(3) Issue No.3 – Construction of Community Hall in Sec-7,8 & 13 Rohini.**

Community Hall at Sector-7, Rohini:- Work awarded on 18.05.2017. Regarding permission for Cutting of trees, the Dy. Commissioner of forest has already cleared the file and submitted for final approval from conservator of forests. The case is vigorously pursued by EE/RPD-13.

Community Hall at Sector-8, Rohini:- CE(R) informed that the drawings have been approved by the screening committee for change of site. A copy of the minutes of meeting was given to Sh. Hemant Verma, Senior Architect, DDA. Sh. Hemant Verma, Sr. Architect handed over drawings in the meeting to field officers.

Community Hall at Sector-13, Rohini:- CE(R) informed that the work has been started and also submitted the bar chart.

**(4) Construction of Socio Cultural Center at Rohini.**

Sh. A.K. Verma, SE/CC-14 informed that the work will be awarded by 02.06.2017. EM, DDA directed to submit the bar chart in the next meeting.

**(5) Issue No. 5: Developing Green Belt from Rohini Court Sec-14 to Deepali Chowk Sec-3 along outer Ring Road by erecting boundary wall & wire fencing & plantation.**

Sh. R.K. Chandel, EE/RPD-13 informed that the agency is reluctant to carry out the work and informed that the target date of completion of work was 06.05.2017. It was intimated that action as per provision of contract agreement shall be initiated.

**(6) Issue No.6: Providing flats/land etc. to J.J. dwellers of Suraj park J.J. Clusters situated in H&F Block of Sector 18 Rohini as per DDA policy of Rehabilitation.**

CE(R) informed that the report from additional Chief Architect, (R) is still awaited. However, a letter has been written to DD(LM), Rohini on 31.05.2017 to conduct a detailed survey in respect of Juggi dwellers residing in this colony so that they may be shifted at some other place or alternate action will be taken. EM, DDA directed CE(R) to send a D.O. note to PC(LD) in this regard.



**(7) Issue No.7: There is shortage of water in Pocket H-3, Sector18, Rohini.**

The said pocket stands handed over to DJB. Hence, no action is required to be taken by DDA.

**(8) Issue No.8: Development of Parking site, Sector-14, Rohini.**


Sh. A.K. Verma, SE/CC-14 informed that surface parking is being developed. The work of levelling of surface parking will start on 01.06.2017. Estimate has been prepared for providing and fixing of paver blocks and the tenders will be invited by 05.06.2017. The work shall be completed by 20.07.2017.

**The meeting ended with the vote of thanks to the chair.**

**The next date of review meeting is fixed for 06.06.2017 at 10.00 AM.**

**This issues with the approval of EM/DDA.**

**Encl:- Annexure-"A"**

  
**E.O.-III to EM**

**Copy to:-**

1. EM/DDA for kind information please.
2. OSD to VC/DDA for kind information please.
3. CE (RZ),DDA
4. CE (Elect.),DDA
5. Chief Arch.,DDA
6. Director (Works), DDA
7. Director (Planning)-Rohini

**E.O.-III to EM**

